

DATE: August 15, 2018
FROM: Lynn R. Littlejohn
RE: Las Vegas Stadium
Community Benefits Plan Report – July 2018

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 17%.
- Approximately \$763 million dollars of work has been awarded with \$127 million committed to SBE firms.
- 48 different SBE firms have been awarded work on the project; 16 with multiple contracts.
- 10 different WMBE firms have been awarded work.
- 73% of the firms awarded work are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The goal is expressed as a percentage of work hours.
- The workforce participation is 67% minority/female and 3% veteran with approximately 406,028 hours worked through July.

Community Engagement and Outreach

- Proposal solicitation notices are sent to community organizations.
- Construction updates are provided to the surrounding neighborhood informing them of major construction activity.
- We have partnered with Lewis E. Rowe Elementary School to provide upgrades to the school.
- We participated in Commissioner Weekly's Back 2 School Fair and provided school supplies to 2000 students.

Mentoring

- We are partnering with Clark County's Small Business Opportunity Program to offer classes and seminars to the SBE and WMBE firms involved with the project.
- A brochure outlining the classes and schedule was sent to firms in July.
- The program commences on August 16th.

Internship Program

- We participated in the Clark County Summer Business Institute internship program.
- The students completed the internship on July 26th
- We attended the graduation ceremony on July 28th.

Attached are the SBE and workforce participation reports.

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2018.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|----|-------|------------------------|--------------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | Lewis K. Construction | Fencing Repairs | SBE | \$ 19,360 | \$ 19,360 | 100% | \$ 21,838 | 100% | \$ 21,838 | | \$ 21,838 | \$ - |
| | NV | Nevada Water Trucks | Track Out Pad Installation | SBE | \$ 10,000 | \$ 10,000 | 100% | \$ 9,903 | 100% | \$ 9,903 | | \$ 9,903 | \$ - |
| | NV | Amazon Masonry | Dust Control | SBE/MBE | \$ 10,000 | \$ 10,000 | 100% | \$ 11,495 | 100% | \$ 11,495 | | \$ 11,495 | \$ - |
| | NV | Tab Contractors, Inc. | Trailer Set-up & Geotech Fault Study | Other | \$ 748,450 | \$ 490,567 | 66% | \$ 908,200 | 69% | | | | \$ 862,790 |
| | NV | Boulder Sand & Gravel | Aggregates | SBE | | | | | | \$ 10,900 | | \$ 9,815 | |
| | NV | Donovan Bros. Trucking | Trucking | SBE | | | | | | \$ 7,267 | | | |
| | NV | JS & S Surveying | Surveying | SBE/MBE | | | | | | \$ 28,190 | | \$ 20,088 | |
| | NV | M Con | Utilities | SBE/MBE | | | | | | \$ 402,693 | | \$ 401,133 | |
| | NV | Olson Precast Co. | Concrete Manhole | SBE | | | | | | \$ 14,738 | | \$ 14,738 | |
| | NV | Acme Electric | Street Light Repairs | Other | | | | | | | \$ 4,033 | \$ - | \$ 4,033 |
| | NV | Nevada Tap Master | Hot Taps | SBE | | | | | | \$ 1,560 | | \$ 1,560 | |
| | NV | Merli Concrete Pumping | Box Culvert - Concrete Pump | SBE | | | | | | \$ 595 | | \$ 595 | |
| | NV | National Trench Safety | Traffic Control | Other | | | | | | | \$ 11,767 | | \$ 11,767 |
| | NV | Wells Cargo | Cold Mix, Reject Sand, Rock | Other | | | | | | | \$ 3,090 | | \$ 3,090 |
| | NV | HD White Cap | Equipment Rental | Other | | | | | | | \$ 9,536 | | \$ 9,536 |
| | NV | Cashman Equipment | Equipment Rental | Other | | | | | | | \$ 5,016 | | \$ 5,016 |
| | NV | Sunstate | Sewer & Water Materials | Other | | | | | | | \$ 1,793 | | \$ 1,793 |
| | NV | Ferguson Waterworks | Equipment Rental | Other | | | | | | | \$ 84,388 | | \$ 84,388 |
| | NV | United Rentals | Concrete | Other | | | | | | | \$ 20,386 | | \$ 20,386 |
| | NV | Nevada Ready Mix | Equipment Rental | Other | | | | | | | \$ 7,954 | | \$ 7,954 |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2018.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|-------------|-------|---------------------------------|--------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | Ahern Rentals | Trucking Materials | Other | | | | | | | \$ 2,474 | | \$ 2,474 |
| | NV | Werdc | Trucking Materials | Other | | | | | | | \$ 2,764 | | \$ 2,764 |
| | NV | Diaz Trucking | Trucking Materials | Other | | | | | | | \$ 385 | | \$ 385 |
| | NV | Boulder Sand & Gravel | Type II | SBE | | | | | | \$ 7,717 | | \$ 7,717 | \$ - |
| | NV | Hernandez Trucking | Trucking Materials | Other | | | | | | | \$ 2,026 | | \$ 2,026 |
| | NV | HD Barricade | Traffic Control | Other | | | | | | | \$ 8,575 | | \$ 8,575 |
| | NV | MMC, Inc. | Vactoring | Other | | | | | | | \$ 10,000 | | \$ 1,950 |
| | NV | A-1 Concrete Cutting | Saw Cutting/Core Drilling/Demo | SBE/MBE | | | | | | \$ 75,000 | | \$ 360 | \$ - |
| | NV | Wells Cargo, Inc. | Asphalt Paving | Other | | | | | | | \$ 31,200 | | \$ 29,640 |
| | NV | Nevada Water Trucks | SWPPP & Dust Control Services | SBE | \$ 494,460 | \$ 494,460 | 100% | \$ 840,436 | 100% | \$ 840,436 | | \$ 621,974 | \$ - |
| | NV | Cashman Professional | Photography | SBE | \$ 37,800 | \$ 37,800 | 100% | \$ 37,800 | 100% | \$ 37,800 | | \$ 450 | |
| | NV | Eros Environmental | SWPPP Inspections | SBE | \$ 18,195 | \$ 18,195 | 100% | \$ 18,195 | 100% | \$ 18,195 | | \$ 3,795 | |
| | NV | Preventive Measures | Site Security | SBE | \$ 100,000 | \$ 100,000 | 100% | \$ 100,000 | 100% | \$ 100,000 | | \$ 38,902 | |
| 1.01 | WI | Merrill Iron & Steel | Structural Steel | Other | \$ 179,413,551 | \$ 26,912,032 | 15% | \$ 179,413,551 | 8% | \$ 12,473,132 | | | \$ 12,304,748 |
| | TX | Derr & Isbell Construction | Steel Erection | Other | | | | | | | \$ 78,613,203 | | \$ 6,314,330 |
| | IL | Chicago Metal Rolled Products | Rolled Materials | Other | | | | | | | \$ 25,000 | | \$ 19,470 |
| | WI | Computerized Structural Design | Connection Design Services | Other | | | | | | | \$ 289,438 | | |
| | NV | Hershberger Bros Welding | Misc. Fabrication Services | SBE/DVBE | | | | | | \$ 300,000 | | \$ 100,013 | |
| | OK | Hilti | Anchors/Anchor Rods | Other | | | | | | | \$ 15,000 | | \$ 14,410 |
| | IL | Atlas Tube | HSS Tube & Pipe | Other | | | | | | | \$ 250,000 | | \$ 164,135 |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2018.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|-------------|-------|----------------------------|------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | IL | Infra Metals | W, HSS, Plate, Raw Materials | Other | | | | | | | \$ 70,000 | | \$ 68,749 |
| | TX | Madden Bolt Corp. | Anchor Rod Assemblies | Other | | | | | | | \$ 3,000 | | |
| | OH | Nelson Stud Welding | Weld Studs | Other | | | | | | | \$ 10,000 | | \$ 8,214 |
| | AR | Nucor Yamato Steel | WF Beams, Raw Material | Other | | | | | | | \$ 3,000,000 | | \$ 1,168,144 |
| | KS | Steel & Pipe Supply | W, HSS, Plate, Raw Materials | Other | | | | | | | \$ 50,000 | | \$ 36,047 |
| | IN | Steel Dynamics | W, C, L, Raw Materials | Other | | | | | | | \$ 35,502 | | \$ 35,502 |
| | IN | Aarbee Structures | Detailing Services | Other | | | | | | | \$ 5,770,634 | | \$ 1,274,873 |
| | IA | Kloeckner Metals - Dubuque | Material Supplier | Other | | | | | | | \$ 50,000 | | \$ 42,781 |
| | IL | Kloeckner Metals - Chicago | Material Supplier | Other | | | | | | | \$ 53,355 | | \$ 53,355 |
| | SE | SSAB/IPSCO | Material Supplier | Other | | | | | | | \$ 2,500,000 | | \$ 1,364,575 |
| | IL | Tubular Steel | Material Supplier | Other | | | | | | | \$ 1,539,478 | | \$ 1,539,478 |
| | NV | Fasco | Fastener Supply & Delivery | SBE | | | | | | \$ 1,138,900 | | \$ 10,544 | |
| | NV | Mori Consulting | Raw Material Procurement | SBE | | | | | | \$ 13,000,000 | | \$ 1,060,586 | |
| | IN | Triad Metals International | Raw Material Supply | Other | | | | | | | \$ 100,000 | | \$ 66,078 |
| | AL | Saginaw Pipe Company | Raw Material Supply | Other | | | | | | | \$ 15,000 | | \$ 6,605 |
| | CO | Brown Strauss Co. | Raw Material Supply | Other | | | | | | | \$ 200,000 | | \$ 24,104 |
| | IL | Leeco Steel, LLC | Raw Material Supply | Other | | | | | | | \$ 200,000 | | \$ 83,686 |
| | SC | Nucor Steel Berkeley | Raw Material | Other | | | | | | | \$ 100,000 | | \$ 71,110 |
| | SC | Erico International Corp. | Fasteners | Other | | | | | | | \$ 40,000 | | \$ 37,473 |
| | IL | O'Brian Steel Service Co. | Raw Material | Other | | | | | | | \$ 20,000 | | \$ 15,415 |
| | PA | PPG | Raw Material | Other | | | | | | | \$ 300,000 | | \$ 259,682 |
| | WA | Corona Stud & Deck | Deck Supply & Installation | Other | | | | | | | \$ 5,446,026 | | |
| | TX | Universal Steel America | Material Supplier | Other | | | | | | | \$ 50,000 | | \$ 11,338 |
| | IL | Black Diamond Pipe & Tube | Raw Material Supply | Other | | | | | | | \$ 37,006 | | \$ 37,006 |
| | SC | Con-Serv Inc. | Raw Material Supply | Other | | | | | | | \$ 11,867 | | \$ 11,867 |
| | OH | Kenilworth Steel Co. | Raw Material Supply | Other | | | | | | | \$ 14,123 | | \$ 14,123 |
| Page 3 of 9 | IL | Kloeckner Metals | Steel Plate, Raw Materials | Other | | | | | | | \$ 60,000 | | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2018.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|------------------|-------|------------------------------------|-------------------------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | MO | Tubular Steel | HSS Tube & Raw Materials | Other | | | | | | | \$ 1,750,000 | | \$ 1,539,478 |
| | CA | West Coast Inspections | Shop Inspection Services | Other | | | | | | | \$ 55,188 | | \$ 33,075 |
| 1.02a | NJ | Vector-Foiltec | ETF Roofing System | Other | \$ 29,701,944 | \$ 4,275,000 | 14% | \$ 29,701,944 | 14% | \$ 4,275,000 | | | \$ 933,614 |
| 1.02b | VA | Freyssinet, Inc. | Cable Net Roof Support | Other | \$ 31,600,000 | \$ 3,070,000 | 10% | \$ 31,600,000 | 10% | \$ 3,015,200 | | | \$ 2,779,463 |
| | CH | Fatzer AG | Manufacture & Supply of Fully Locked coil Ropes | Other | | | | | | | \$ 3,348,163 | | \$ 719,983 |
| | DE | Bollinger & Grohmann International | Design Services | Other | | | | | | | \$ 270,000 | | \$ 217,190 |
| | MO | Thornton Tomasetti | Structural Engineering | Other | | | | | | | \$ 85,000 | | \$ 25,000 |
| | NV | Kordt Engineering | PE Services of Permanent Works | SBE | | | | | | \$ 54,800 | | \$ 6,500 | |
| 1.03 | NV | Sunstate Companies, LLC | PreCast | Other | \$ 25,129,767 | \$ 3,769,465 | 15% | \$ 25,129,767 | 15% | \$ 3,769,465 | | | \$ 3,271,076 |
| 1.04/1.05 | MN | Harris Companies | Mechanical & Plumbing | Other | \$ 121,500,000 | \$ 18,225,000 | 15% | \$ 123,864,100 | 12% | \$ 3,830,451 | | | \$ 4,945,875 |
| | NV | Maui One Excavating | Trenching, Excating & Hauling | SBE/MBE | | | | | | \$ 1,163,767 | | \$ 487,031 | |
| | NV | Lone Mountain Excavation | Site Prep | Other | | | | | | | \$ 628,867 | | \$ 281,077 |
| | NV | Trinity Land Survey | Box Culvert - Survey | SBE/WBE | | | | | | \$ 50,000 | | | |
| | NV | C-Los Industries | Warehouse Lease to Erect Oval Mock-up | MBE | | | | | | \$ 5,000 | | | |
| | NV | Mechanical Equipment Reps | IT AC Units | MBE | | | | | | \$ 246,431 | | | |
| | NV | Corporate Air Mechanical Services | Pump Skids & Heat Exchangers | SBE | | | | | | \$ 926,310 | | | |
| | NV | Corporate Air Mechanical Services | 6 Cooling Towers | SBE | | | | | | \$ 568,832 | | | |
| | NV | Corporate Air Mechanical Services | 7 Boilers | SBE | | | | | | \$ 403,133 | | | |
| | NV | Corporate Air Mechanical Services | Supplies - Fans & PCU's | SBE | | | | | | \$ 1,671,525 | | | |
| | NV | Corporate Air Mechanical Services | Electric Water Heaters & Storage Tanks | SBE | | | | | | \$ 181,418 | | | |
| | NV | LTSA, LLC | Furnish & Install BAS Mechanical Control System | SBE | | | | | | \$ 2,760,826 | | | |
| | NV | LTSA, LLC | Furnish air Handling Units | SBE | | | | | | \$ 6,417,307 | | | |
| 1.06 | NV | Gephart/Morse | Electrical | Other | \$ 85,793,108 | \$ 13,087,750 | 15% | \$ 87,058,853 | 2% | \$ 11,519,867 | | | \$ 4,061,689 |
| | NV | Morse Electric | Excavation | Other | | | | | | | \$ 100,000 | | |
| | NV | A-1 Concrete | Concrete & Excavation | SBE/MBE | | | | | | \$ 122,944 | | \$ 113,584 | |
| | NV | MMC | Hydro Excavating | Other | | | | | | | \$ 10,450 | | \$ 10,450 |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2018.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|------------------|-------|-----------------------------------|--------------------------------------------------|-------------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | Pyrocom | Sprinkler Monitoring Dialer | SBE/WBE | | | | | | \$ 8,860 | | \$ 7,060 | |
| | NV | Hampton Tedder Electric | Electrical Testing | Other | | | | | | | \$ 2,400 | | \$ 1,250 |
| | NV | Lone Mountain Excavation | Excavation | Other | | | | | | | \$ 1,729,761 | | \$ 1,422,606 |
| | NV | Live Electric | Electrical | SBE/WBE | | | | | | \$ 103,500 | | \$ 71,700 | |
| | NV | Westland State | Parking | Other | | | | | | | \$ 263,525 | | \$ 329,402 |
| | NV | The Tiberti Fence Company | Drilling | SBE | | | | | | \$ 21,367 | | \$ 20,117 | |
| | NV | Main Electric | Electrical Supplier | Other | | | | | | | \$ 1,189,376 | | \$ 146,358 |
| | NV | Codale Energy | Electrical Supplier | Other | | | | | | | \$ 302,360 | | \$ 216,899 |
| | CA | Industriall Electric Mftg | Electrical Distribution | Other | | | | | | | \$ 3,750,000 | | \$ 270,625 |
| | NV | CESS | Generator/PDV's/Transfer Switches | SBE | | | | | | \$ 1,311,212 | | | |
| | | | | | | | | | | | | | |
| 1.07 | NV | Desert Fire Protection, LP | Fire Protection | Other | \$ 14,200,000 | \$ 2,130,000 | 15% | \$ 14,200,000 | 15% | \$ 2,129,060 | | | |
| | NV | TAB Contractors | Underground Fire Line | Other | | | | | | | \$ 100,475 | | |
| | NV | Jcord Construction | GPR & Core Drill | SBE | | | | | | \$ 940 | | | |
| | | | | | | | | | | | | | |
| 1.08/1.09 | NV | Enclos Corp. | Exterior Curtainwall/Ribbon Rainscreen | Other | \$ 97,194,122 | \$ 14,620,335 | 15% | \$ 97,194,122 | 7% | \$ 7,700,000 | | | \$ 4,031,380 |
| | NV | Innova Technologies | Structural Engineering/Material Mock-up | SBE/DBE/MBE | | | | | | \$ 14,618 | | \$ 14,618 | |
| | NV | Union Erectors | Steel Structure & Install Material Mock-up | SBE | | | | | | \$ 20,717 | | \$ 20,717 | |
| | NV | Affordable Federal Services | Misc. Construction Services | SBE | | | | | | \$ 5,785,000 | | \$ 27,391 | |
| | NV | Hershberger Bros Welding | Curtainwall Anchor & Steel Clips | SBE | | | | | | \$ 1,100,000 | | \$ 58,468 | |
| | | | | | | | | | | | | | |
| 1.10 | NV | KONE | Elevator & Lifts | Other | \$ 17,942,010 | \$ 1,435,361 | 8% | \$ 17,942,010 | 8% | \$ 1,435,361 | | | \$ 2,640,477 |
| | | | | | | | | | | | | | |
| 2.01a | NV | Trinity Land Survey | Box Culvert - Survey | SBE/WBE | \$ 38,770 | \$ 38,770 | 100% | \$ 60,191 | 100% | \$ 60,191 | | \$ 55,367 | |
| | | | | | | | | | | | | | |
| 2.01f | NV | Marnell Masonry | Box Culvert - Masonry | SBE | \$ 33,198 | \$ 33,198 | 100% | \$ 33,198 | 100% | \$ 33,198 | | \$ 31,538 | |
| | | | | | | | | | | | | | |
| 2.01h | NV | Sahara Concrete | Box Culvert - Site Concrete, Paving & Hardscapes | SBE | \$ 3,678,883 | \$ 3,678,883 | 100% | \$ 4,180,022 | 100% | \$ 4,030,022 | | \$ 3,854,315 | |
| | NV | CMC Rebar | Box Culvert - Reinforcing (Supply & Install) | Other | | | | | | | \$ 670,518 | | \$ 716,705 |
| | NV | Nevada Ready Mix | Box Culvert - Concrete Supplier | Other | | | | | | | \$ 475,000 | | |
| Page 5 of 9 | NV | Dielco Crane Services | Box Culvert - Crane Work | Other | | | | | | | \$ 107,725 | | \$ 107,725 |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2018.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|------------------|-------|----------------------------------|---------------------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | Merli Concrete Pumping | Box Culvert - Concrete Pump | SBE | | | | | | \$ 50,000 | \$ - | \$ 75,237 | |
| | NV | A-1 Concrete | Demolition | SBE/MBE | | | | | | \$ 100,000 | | \$ 41,383 | |
| 2.01k | NV | The Tiberti Fence Company | Box Culvert - Fence | SBE | \$ 256,862 | \$ 256,862 | 100% | \$ 312,099 | 100% | \$ 303,376 | | \$ 153,946 | |
| | NV | Flippen's Trenching | 143 Holes | SBE | | | | | | \$ 8,723 | | \$ 8,723 | |
| 2.02/2.03 | NV | Tab Contractors | Box Culvert /Earthwork/Site Utilities | Other | \$ 15,258,168 | \$ 10,707,010 | 70% | \$ 21,882,765 | 46% | | | | \$ 12,418,390 |
| | NV | Brightview Landscape | Box Culvert - Landscape & Irrigation | Other | | | | | | | \$ 21,550 | | \$ 10,236 |
| | NV | Nelson Hiniker Striping | Stripping/Traffic Control | SBE | | | | | | \$ 28,879 | | \$ 28,879 | |
| | NV | Sanders Construction | Drilling & Blasting | SBE | | | | | | \$ 1,515,000 | | \$ 1,502,771 | |
| | NV | JS & S Surveying | Land Survey & Construction Staking | SBE/MBE | | | | | | \$ 287,384 | | \$ 17,474 | |
| | NV | A-1 Concrete Cutting | Core Drilling/Concrete Cutting/Demolition | SBE/MBE | | | | | | \$ 41,180 | | \$ 37,260 | |
| | NV | M Con, Inc. | Utility Work Installation | SBE/MBE | | | | | | \$ 435,993 | | \$ 160,000 | |
| | NV | MMC, Inc. | Hydro Excavating/Vactor | Other | | | | | | | \$ 18,550 | | \$ 18,550 |
| | NV | Merli Concrete | Pump Concrete | SBE | | | | | | \$ 595 | | \$ 595 | |
| | NV | Nevada Ready Mix | Concrete | Other | | | | | | | \$ 2,679 | | \$ 2,679 |
| | NV | Nelson Hiniker Striping | Traffic Control | SBE | | | | | | \$ 3,240 | | \$ 3,240 | |
| | NV | Sticha Inc. | Trucking Materials | Other | | | | | | | \$ 1,080 | | \$ 1,080 |
| | NV | National Trench Safety | Steel Plates & Shoring | Other | | | | | | | \$ 285,000 | | \$ 212,725 |
| | NV | Core & Main | Water Materials | Other | | | | | | | \$ 29,790 | | \$ 27,992 |
| | NV | Wells Cargo, Inc. | Asphalt Paving | Other | | | | | | | \$ 77,527 | | |
| | NV | MMC, Inc. | Hydro Excavating/Pot Holing | Other | | | | | | | \$ 360,737 | | \$ 233,873 |
| | CA | Viking Drillers, Inc. | Abandonment (4) Monitoring Wells | Other | | | | | | | \$ 8,800 | | \$ 8,800 |
| | NV | Acme Electric | Remove/Replace Street Lights | Other | | | | | | | \$ 70,000 | | \$ 68,384 |
| | NV | Boulder Sand & Gravel | Gravel base for concrete & asphalt disposal | SBE | | | | | | \$ 357,361 | | \$ 64,370 | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2018.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|-----------------------------|-------|-------------------------------|--------------------------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | Elkhorn Environmental | Trucking/Street Sweeping | SBE | | | | | | \$ 2,382,521 | | \$ 2,180,746 | |
| | NV | Donovan Brothers Trucking | Trucking/Haul-Off | SBE | | | | | | \$ 2,518,042 | | \$ 2,043,575 | |
| | NV | Merli Concrete Pumping | Box Culvert - Concrete Pump | SBE | | | | | | \$ 10,000 | | \$ 1,827 | |
| | NV | Olson PreCast Company | Install Storm Drain & Sewer MH & Drop Inlets | SBE | | | | | | \$ 316,342 | | | |
| | NV | M Con, Inc. | Main Water Line | SBE/MBE | | | | | | \$ 2,178,147 | | \$ 306,935 | |
| 2.05 | CA | Malcolm Drilling | Deep Foundations | Other | \$ 8,630,311 | \$ 1,588,177 | 18% | \$ 11,079,892 | 25% | | | | \$ 10,037,206 |
| | NV | CMC Steel | Reinforcing Steel | Other | | | | | | | \$ 2,200,385 | | \$ 2,200,385 |
| | NV | Steel Edge, Inc. | Piles | SBE | | | | | | \$ 457,446 | | \$ 457,446 | |
| | NV | Precision aggregate Products | Supply Grout for Deep Foundations | SBE | | | | | | \$ 2,133,225 | | \$ 2,133,225 | |
| | NV | Trinity Land Survey | Box Culvert - Survey | SBE/WBE | | | | | | \$ 187,619 | | \$ 187,619 | \$ - |
| | NV | Dielco Crane Service | Crane Lift Services | Other | | | | | | | \$ 50,000 | | \$ 20,353 |
| | NV | TAB Contractors | Load Haul-off & Dispose ACIP Spoils | Other | | | | | | | \$ 221,790 | | \$ 221,790 |
| | NV | Fugro USA Land | Osterberg Cell load testing equipment & services | Other | | | | | | | \$ 205,817 | | \$ 205,817 |
| | NV | Clark Welding & Fabricating | Welding | Other | | | | | | | \$ 51,702 | | \$ 51,702 |
| | NV | White Cap | General Building Materials | Other | | | | | | | \$ 44,503 | | \$ 44,503 |
| | NV | United Rentals | Rental Equipment | Other | | | | | | | \$ 20,791 | | \$ 20,791 |
| | NV | MMC | Potholing/Vac Truck Work | Other | | | | | | | \$ 1,200 | | |
| 2.99/3.99 | NV | Mortenson/McCarthy | Structural Concrete | Other | \$ 128,419,469 | \$ 19,262,920 | 15% | \$ 128,649,716 | 17% | | | | \$ 12,299,707 |
| 3.99a | WI | Gateway Forming Systems | Horizontal Formwork | Other | | | | | | | \$ 14,730,932 | | \$ 5,519,274 |
| | NV | Region 9 Safety | Safety Director | SBE/MBE | | | | | | \$ 86,400 | | \$ 25,920 | |
| | NV | Pacific Construction Services | Shoring Rental/Lumber | SBE | | | | | | \$ 425,100 | | \$ 396,051 | |
| 3.99b Page 7 of 9 | NV | CMC Rebar | Reinforcing | Other | | | | | | | \$ 17,539,133 | | \$ 2,431,814 |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2018.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|------------------|-------|------------------------------------|-----------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | Steel Edge, Inc. | Reinforcing Steel | SBE | | | | | | \$ 5,261,740 | | \$ 1,745,471 | |
| | NV | Precision Aggregate Products | Concrete | SBE | | | | | | \$ 13,256,715 | | \$ 2,824,365 | |
| | NV | Merli Concrete | Concrete Pumping | SBE | | | | | | \$ 522,421 | | \$ 116,970 | \$ - |
| | | Penhall Co. | Demolition | Other | | | | | | | \$ 500,000 | | |
| | NV | Jcord | Demolition | SBE | | | | | | \$ 500,000 | | \$ 163,535 | |
| | NV | Glove Connection | PPE Supplies & Small Tools | SBE | | | | | | \$ 147,565 | | \$ 110,426 | |
| | NV | Atlas Construction Supply | Column Formwork - Supplies | Other | | | | | | | \$ 1,402,595 | | \$ 200,371 |
| | NV | BC Wire Rope & Rigging | Rigging Supplies | SBE | | | | | | \$ 646,731 | | \$ 161,699 | |
| | NV | Pacific Construction Services | Lumber - Supplier | SBE | | | | | | \$ 586,032 | | \$ 374,302 | |
| | NV | Concrete Accessories | Grout/Concrete - Supplier | SBE | | | | | | \$ 6,729 | | \$ 961 | |
| | NV | Fasteners Inc. | Thread Supplier | Other | | | | | | | \$ 89,770 | | \$ 26,874 |
| | IL | Grainger | Construction Supplies | Other | | | | | | | \$ 490 | | \$ 70 |
| | NJ | Hilti | Small Tools & Epoxy | Other | | | | | | | \$ 83,484 | | \$ 14,372 |
| | CO | Smalley & Company | Water Stop Supplies | Other | | | | | | | \$ 10,532 | | \$ 1,505 |
| | NV | White Cap | Materials | Other | | | | | | | \$ 710,537 | | \$ 235,606 |
| | NV | New Life Office LLC | Workstation Materials | Other | | | | | | | \$ 41,552 | | \$ 20,776 |
| | NV | William Vollmer | Materials | Other | | | | | | | \$ 19,292 | | \$ 2,756 |
| 3.04/3.10 | NV | Eberhard Southwest Roofing | Roofing & Waterproofing | SBE | \$ 4,259,219 | \$ 4,259,219 | 100% | \$ 4,316,800 | 100% | \$ 3,995,270 | | \$ 162,235 | |
| | CO | Smalley & Company | Waterproofing Materials | Other | | | | | | | \$ 30,000 | | \$ 11,463 |
| | NV | Construction Sealants Supply | Waterproofing Materials | SBE | | | | | | \$ 321,530 | | \$ 139,218 | |
| 3.08b | NV | McKeon Door of Nevada, Inc. | Operable Field Door Mechanization | Other | \$ 475,967 | \$ 126,735 | 27% | \$ 475,967 | 27% | \$ 126,735 | | \$ - | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2018.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|----|-------|---------------|---------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | | | <i>Totals</i> | | \$ 763,525,349 | \$ 127,476,717 | 17% | \$ 777,094,997 | 17% | \$ 130,846,395 | \$ 152,537,658 | \$ 21,565,953 | \$ 100,318,539 |
| | | | Goal | | | | 15% | | | | | | |



Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through July 2018.

| Subcontractor | Cumulative hours through July 2018 | | | | |
|-------------------------------------------------------|------------------------------------|-----------------------|---------------|-------------------------|-----------------|
| | Total Hours | Total Minority/Female | Total Veteran | Total Minority/Female % | Total Veteran % |
| Lewis K Construction | 30 | 30 | 0 | 100% | 0% |
| Modern Demo & Services | 198 | 198 | 0 | 100% | 0% |
| Total for Lewis K Construction | 228 | 228 | 0 | 100% | 0% |
| Geotechnical & Environmental Services | 0 | 0 | 0 | 0% | 0% |
| Eagle Drilling Services | 110 | 33 | 0 | 30% | 0% |
| Total for Geotechnical & Environmental Svs | 110 | 33 | 0 | 30% | 0% |
| Nevada Water Truck | 8,210 | 5,169 | 0 | 63% | 0% |
| Total for Nevada Water Truck | 8,210 | 5,169 | 0 | 63% | 0% |
| Amazon Masonry | 99 | 99 | 0 | 100% | 0% |
| Total for Amazon Masonry | 99 | 99 | 0 | 100% | 0% |
| TAB Contractors - Trailer City | 2,439 | 605 | 0 | 25% | 0% |
| Mcon | 2,333 | 2,076 | 0 | 89% | 0% |
| Acme Electric - Mcon TC | 27 | 12 | 0 | 44% | 0% |
| Olson Precast - Mcon TC | 91 | 91 | 0 | 100% | 0% |
| Nevada Tap Master - Mcon TC | 2 | 2 | 0 | 100% | 0% |
| Merli - Mcon TC | 4 | 0 | 0 | 0% | 0% |
| MMC, Inc. | 7 | 7 | 0 | 100% | 0% |
| A-1 Concrete | 4 | 4 | 0 | 100% | 0% |
| Wells Cargo | 88 | 44 | 0 | 50% | 0% |
| Total for TAB Contractors - Trailer City | 4,993 | 2,838 | 0 | 57% | 0% |
| Sahara Concrete | 19,590 | 18,754 | 0 | 96% | 0% |
| CMC Rebar | 4,622 | 3,474 | 0 | 75% | 0% |
| Dielco Crane Service | 379 | 0 | 0 | 0% | 0% |
| Merli Concrete | 286 | 0 | 0 | 0% | 0% |
| A-1 Concrete | 1,100 | 564 | 0 | 51% | 0% |
| Total for Sahara Concrete | 25,976 | 22,791 | 0 | 88% | 0% |
| Marnell Masonry | 139 | 94 | 0 | 34% | 0% |
| Total for Marnell Masonry | 139 | 94 | 0 | 68% | 0% |
| TAB Contractors - Main | 57,873 | 24,135 | 40 | 42% | 0% |
| Brightview Landscape | 100 | 100 | 0 | 100% | 0% |
| Nelson Hiniker Striping | 173 | 80 | 0 | 47% | 0% |
| Sanders Construction | 3,648 | 2,254 | 0 | 62% | 0% |
| A-1 Concrete | 321 | 186 | 0 | 58% | 0% |
| MMC | 3,896 | 3,801 | 0 | 98% | 0% |
| Mcon | 3,031 | 2,819 | 0 | 93% | 0% |
| MMC - Mcon | 80 | 67 | 0 | 83% | 0% |
| Wells Cargo - Mcon | 184 | 108 | 0 | 59% | 0% |
| Merli - Mcon BC | 4 | 0 | 0 | 0% | 0% |
| Viking Drillers, Inc. | 4 | 0 | 0 | 0% | 0% |
| Acme Electric | 823 | 466 | 0 | 57% | 0% |
| Merli Concrete | 10 | 0 | 0 | 0% | 0% |
| Olson Precast | 119 | 57 | 0 | 47% | 0% |
| Total for TAB Contractors - Main | 70,264 | 34,071 | 40 | 48% | 0% |
| Southland - TC | 473 | 191 | 0 | 40% | 0% |
| Lone Mountain - Southland | 614 | 152 | 0 | 25% | 0% |
| Total for Southland - TC | 1,087 | 343 | 0 | 32% | 0% |
| Gephart-Morse, LLC | 0 | 0 | 0 | 0% | 0% |
| Morse Electric - GM | 18,300 | 12,985 | 2,707 | 71% | 15% |
| A-1 Concrete - Morse | 664 | 293 | 24 | 44% | 4% |
| MMC - A-1 Morse | 52 | 52 | 0 | 100% | 0% |
| Lone Mountain - Morse | 7,242 | 3,020 | 0 | 42% | 0% |
| Live Electric - Morse | 98 | 98 | 0 | 100% | 0% |
| Gephart Electric - GM | 0 | 0 | 0 | 0% | 0% |
| Total for Gephart-Morse, LLC | 26,355 | 16,447 | 2,731 | 62% | 10% |
| The Tiberti Fence | 1,231 | 910 | 142 | 74% | 12% |
| Flippins | 77 | 25 | 0 | 32% | 0% |
| Total for Tiberti Fence | 1,308 | 935 | 142 | 71% | 11% |
| Malcolm Drilling | 18,088 | 6,022 | 0 | 33% | 0% |
| CMC Rebar | 2,913 | 2,030 | 0 | 70% | 0% |
| Clark Welding & Fabricating | 144 | 76 | 0 | 53% | 0% |
| Dielco Crane | 108 | 0 | 0 | 0% | 0% |
| MMC | 5 | 5 | 0 | 100% | 0% |
| Total for Malcolm Drilling | 21,258 | 8,133 | 0 | 38% | 0% |
| Mortenson McCarthy | 104,898 | 78,099 | 6,137 | 74% | 6% |
| Merli Concrete Pumping | 415 | 86 | 0 | 21% | 0% |
| CMC Rebar | 71,755 | 60,523 | 0 | 84% | 0% |
| Gateway Concrete | 44,603 | 31,388 | 1,644 | 70% | 4% |
| Jcord | 2,543 | 1,694 | 0 | 67% | 0% |
| Silver Star Ready Mix | 3,029 | 1,475 | 16 | 49% | 1% |
| Total for Mortenson McCarthy Joint Venture | 227,243 | 173,264 | 7,797 | 76% | 3% |
| Eberhard SW Roofing | 2,791 | 2,770 | 0 | 99% | 0% |
| Total for Eberhard Southwest Roofing | 2,791 | 2,770 | 0 | 99% | 0% |
| Harris | 7,259 | 2,644 | 568 | 36% | 8% |
| Maui One | 2,376 | 1,486 | 0 | 63% | 0% |
| Lone Mountain | 2,920 | 1,026 | 0 | 35% | 0% |
| Total for Harris | 12,554 | 5,155 | 568 | 41% | 5% |
| Merrill Steel | 0 | 0 | 0 | 0% | 0% |
| Derr & Isbell | 3,416 | 1,049 | 0 | 31% | 0% |
| Total for Merrill Steel | 3,416 | 1,049 | 0 | 31% | 0% |
| TOTAL HOURS | 406,028 | 273,417 | 11,277 | 67% | 3% |
| | | | Goal | 38% | |