



DATE: October 24, 2019
FROM: Lynn R. Littlejohn
RE: Allegiant Stadium
Community Benefits Plan Report – September 2019

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 22%.
- Approximately \$1.1 billion dollars of work has been awarded with \$257 million committed to SBE firms.
- 134 different SBE firms have been awarded work on the project; 42 with multiple contracts.
- 26 different WMBE firms have been awarded work on the project totaling \$55 million dollars.
- 71% of all firms awarded work on the project are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The workforce participation is 62% minority/female and 2% veteran with approximately 2,950,840 hours worked through September.
- 76% of the project workforce is Nevada residents.

Attached are the SBE and workforce participation reports.

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838		\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903		\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495		\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	60%				\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 10,900		\$ 9,815	
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 28,190		\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693		\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738		\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ 4,033	\$ -	\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560		\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595		\$ 595	
	NV	National Trench Safety	Traffic Control	Other							\$ 11,767		\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other							\$ 3,090		\$ 3,090
	NV	HD White Cap	Equipment Rental	Other							\$ 9,536		\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other							\$ 5,016		\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other							\$ 1,793		\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other							\$ 84,388		\$ 84,388
	NV	United Rentals	Concrete	Other							\$ 20,386		\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other							\$ 7,954		\$ 7,954
	NV	Ahern Rentals	Trucking Materials	Other							\$ 2,474		\$ 2,474
	NV	Werdco	Trucking Materials	Other							\$ 2,764		\$ 2,764
	NV	Diaz Trucking	Trucking Materials	Other							\$ 385		\$ 385
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717		\$ 7,717	\$ -

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Hernandez Trucking	Trucking Materials	Other							\$ 2,026		\$ 2,026
	NV	HD Barricade	Traffic Control	Other							\$ 8,575		\$ 8,575
	NV	MMC, Inc.	Vactoring	Other							\$ 10,000		\$ 1,950
	NV	A-1 Concrete Cutting	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 75,000		\$ 360	
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 31,200		\$ 29,710
	NV	Nevada Water Trucks	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 2,449,720	100%	\$ 2,449,720		\$ 2,272,627	
	NV	Cashman Professional	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800		\$ 11,763	
	NV	Eros Environmental	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 18,195	100%	\$ 18,195		\$ 11,595	
	NV	Preventive Measures	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 181,544	100%	\$ 181,544		\$ 181,544	
	MN	Danny's Construction	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 1,397,000			\$ 1,397,000		\$ 994,640
1.01	TX	Derr & Isbell Construction	Personnel Hoist	Other	\$ 2,799,134	\$ 419,870	15%	\$ 2,156,127	32%				\$ 2,048,321
	NV	A&N Custom Fabrication	Misc. Metals	SBE						\$ 568		\$ 568	
	TX	Beck Steel	Misc. Steel	Other							\$ 17,963		\$ 17,963
	NY	Extra Mile Transportation	Misc. Steel Items	Other							\$ 30,000		\$ -
	NV	Fastenal	Mast Tools & Fasteners	Other							\$ 8,099		\$ 8,099
	NV	Hershberger Bros Welding	Mast Installation	SBE						\$ 944		\$ 944	
	NV	Steel Partners	Fabrication of Bracing/Bridges	SBE						\$ 680,604		\$ 680,604	
	TX	Walter P Moore	Construction Engineering & Design	Other							\$ 104,235		\$ 104,235
1.01	NV	Southwest Specialty Coatings	High Performance Coatings - Steel	SBE	\$ 1,000,000	\$ 1,000,000	100%	\$ 1,154,117	100%	\$ 1,142,850			\$ 1,154,117
	NV	Commercial Scaffolding of NV	Erect Scaffolding	SBE						\$ 11,267			
1.01	WI	Merrill Iron & Steel	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 235,741,213	16%				\$ 214,785,135
	TX	Derr & Isbell Construction	Steel Erection	Other							\$ 94,806,873		\$ 80,495,452
	NV	Reliable Crane Service	Crane Operation & Maintenance	SBE						\$ 9,900,000		\$ 5,320,460	

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000		\$ 990,668	
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000		\$ 2,084,743	
	CO	Derr & Gruenewald Construction	Steel Erection	Other							\$ 1,000,000		
	CA	The Herrick Corporation	Steel Erection	Other							\$ 500,000		
	NV	Ahern Rentals, Inc.	Equipment Rental	Other							\$ 5,000,000		\$ 2,298,009
	CA	Barnhart Crane & Rigging	Rigging Equipment Rental	Other							\$ 212,007		\$ 212,007
	NV	All-Star Building Services	Office Cleaning Services	Other							\$ 10,000		
	IN	Aarbee Structures	Detailing Services	Other							\$ 7,111,619		\$ 7,111,619
	MT	ADF International	Various Fabrication Scope	Other							\$ 8,195,718		\$ 6,741,695
	OR	Albina Pipe Bending	Bending Service	Other							\$ 28,708		\$ 28,708
	MI	Alro Steel Corporation	Raw Material Supply	Other							\$ 21,253		\$ 21,253
	WI	Amston Supply	Trailer Rental	Other							\$ 234,362		\$ 234,362
	DE	Arcelormittal International	Raw Material Supply	Other							\$ 573,987		\$ 573,987
	IL	Arcelormittal USA	Raw Material Supply	Other							\$ 187,422		\$ 187,422
	NC	Armstrong Transport Group	Freight	Other							\$ 409,283		\$ 409,283
	IL	Atlas Tube	HSS Tube & Pipe	Other							\$ 1,847,527		\$ 1,847,527
	TN	Avenger Logistics	Freight	Other							\$ 941,517		\$ 941,517
	CO	AZZ Galvanizing Denver	Galvanizing	Other							\$ 26,809		\$ 26,809
	WI	Baum Machine	Machining	Other							\$ 303,662		\$ 301,703
	TX	Bedrock Logistics	Freight	Other							\$ 513,346		\$ 513,346
	AZ	Bell Street	Fabrication Subcontractor	Other							\$ 1,369,600		\$ 1,369,600
	IL	Black Diamond Pipe & Tube	Raw Material Supply	Other							\$ 141,790		\$ 141,790
	MO	Bourne Logistics Management	Freight	Other							\$ 17,035		\$ 17,035
	CO	Brown Strauss Co.	Raw Material Supply	Other							\$ 585,914		\$ 585,914
	IL	Chapel Steel	Material Supply	Other							\$ 134,748		\$ 134,748
	IL	Chicago Metal Rolled Products	Rolled Materials	Other							\$ 22,420		\$ 22,420
	VA	Cives Corporation	Fabrication Subcontractor	Other							\$ 874,701		\$ 874,701
	WI	Computerized Structural Design	Connection Design Services	Other							\$ 141,450		\$ 141,450
Page 3 of 8		Con-Serv Inc.	Raw Material Supply	Other							\$ 257,022		\$ 257,022

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	WA	Corona Stud & Deck	Deck Supply & Installation	Other							\$ 5,952,613		\$ 4,853,271
	IL	Custom Fab & Coatings	Fabrication Subcontractor	Other							\$ 992,542		\$ 942,915
	WI	D&S Machine Service, Inc.	Machining	Other							\$ 115,766		\$ 115,766
	SC	Erico International Corp.	Fasteners	Other							\$ 17,399		\$ 17,399
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 3,036,876		\$ 3,036,876	
	IL	FHS Consulting	Testing Service	Other							\$ 16,245		\$ 16,245
	MN	Gephart Morse	Temp Power	Other							\$ 46,318		\$ 46,318
	MT	HCA Transport	Freight	Other							\$ 384,997		\$ 384,997
	CA	The Herrick Corp.	Fabrication Subcontractor	Other							\$ 3,223,914		\$ 3,150,101
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE						\$ 2,823,669		\$ 2,823,669	
	MO	Hillsdale Fabricators	Fabrication Subcontractor	Other							\$ 265,388		\$ 265,388
	OK	Hilti	Anchors/Anchor Rods	Other							\$ 81,701		\$ 81,701
	AL	Independence Tube Corp.	Material Supplier	Other							\$ 91,438		\$ 91,438
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other							\$ 221,158		\$ 221,158
	UT	Interstate Gratings	Grating Supply	Other							\$ 408,459		\$ 408,459
	UT	Intsel Steel West	Raw Material Supply	Other							\$ 321,877		\$ 321,877
	AZ	JV Driver	Fabrication Subcontractor	Other							\$ 2,780,813		\$ 2,558,168
	OH	Kenilworth Steel Co.	Raw Material Supply	Other							\$ 134,898		\$ 134,898
	KS	King of Freight LLC	Freight	Other							\$ 607,773		\$ 607,773
	IL	Kloeckner Metals - Chicago	Material Supplier	Other							\$ 384,352		\$ 384,352
	IA	Kloeckner Metals - Dubuque	Material Supplier	Other							\$ 110,840		\$ 110,840
	IL	Leeco Steel, LLC	Raw Material Supply	Other							\$ 948,552		\$ 948,552
	MN	LeJeune Steel Company	Fabrication Subcontractor	Other							\$ 520,577		\$ 520,577
	OK	Love's Solutions	Freight	Other							\$ 53,098		\$ 53,098
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other							\$ 4,992		\$ 4,992
	WI	Max Weiss	Rolled Materials	Other							\$ 123,400		\$ 123,400
	CA	McKinney Trailer Rentals	Trailer Rental	Other							\$ 242,432		\$ 242,432
	FL	Metals USA	Raw Material Supply	Other							\$ 40,508		\$ 40,508
	NV	Metro Trailer Leasing	Trailer Rental	Other							\$ 115,438		\$ 115,438
Page 4 of 10		Milestone Trailer Leasing	Trailer Rental	Other							\$ 88,624		\$ 88,624

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Mori Consulting	Raw Material Procurement	SBE/MBE						\$ 14,208,499		\$ 14,208,499	
	WI	Monarch LLC	Machining	Other							\$ 14,770		\$ 14,770
	MO	Murphy Hoffman	Freight	Other							\$ 301,820		\$ 301,820
	AL	NAFCO	Fabrication Subcontractor	Other							\$ 2,396,994		\$ 2,396,994
	OH	Nelson Stud Welding	Weld Studs	Other							\$ 8,961		\$ 8,961
	MI	Niles Industrial Coatings	Touch-up Field Painting & Cleaning	Other							\$ 2,624,559		\$ 1,148,665
	NV	NP Tropicana LLC	Lot Rentals	Other							\$ 241,000		\$ 241,000
	SC	Nucor Steel Berkeley	Raw Material	Other							\$ 120,133		\$ 120,133
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other							\$ 1,520,127		\$ 1,520,127
	AL	NuSteel Fabricators	Fabrication Subcontractor	Other							\$ 1,011,718		\$ 1,011,718
	IL	O'Brian Steel Service Co.	Raw Material	Other							\$ 276,744		\$ 276,744
	NC	Old Dominion Freight Line	Freight	Other							\$ 44,080		\$ 44,080
	IL	Olympic Steel	Material Supply	Other							\$ 155,736		\$ 155,736
	CA	PDM Steel Services	Material Supply	Other							\$ 212,263		\$ 212,263
	KS	PKM Steel Service	Fabrication Subcontractor	Other							\$ 737,467		\$ 737,467
	PA	PPG Industries	Raw Material	Other							\$ 1,284,657		\$ 1,284,657
	MO	Proenergy Crafts	Tradesmen	Other							\$ 263,399		\$ 263,399
	CA	RBC Lubron Bearing Systems	Bearing Supplier	Other							\$ 201,219		\$ 201,219
	WI	Russell Metals Williams Bahcall	Material Supply	Other							\$ 207,874		\$ 207,874
	NV	Ryan Transportation	Freight	Other							\$ 34,891		\$ 34,891
	AL	Saginaw Pipe Company	Raw Material Supply	Other							\$ 207,297		\$ 207,297
	TX	Service Steel Warehouse	Raw Material Supply	Other							\$ 63,419		\$ 63,419
	MO	South Side Machine Works	Machining	Other							\$ 21,050		\$ 21,050
	WI	SPE, Inc.	Tradesmen	Other							\$ 154,203		\$ 154,203
	SE	SSAB/IPSCO	Material Supplier	Other							\$ 2,291,647		\$ 2,291,647
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other							\$ 133,645		\$ 133,645
	IN	Steel Dynamics	W, C, L, Raw Materials	Other							\$ 117,455		\$ 117,455
	LA	Steel Fabricators of Monroe	Fabrication	Other							\$ 1,078,944		\$ 978,944
	NV	Steel Partners	Stair Supply	SBE						\$ 1,217,747		\$ 1,203,534	

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MO	Steelman Transportation	Freight	Other							\$ 37,498		\$ 37,498
	TX	STI Group, Inc.	Fabrication Subcontractor	Other							\$ 4,117,644		\$ 3,877,427
	WI	Strohwig Industries	Machining	Other							\$ 1,116,364		\$ 1,100,778
	OH	TQL	Freight	Other							\$ 315,520		\$ 315,520
	NV	Tradesmen International	Tradesmen	Other							\$ 43,832		\$ 43,832
	IN	Triad Metals International	Raw Material Supply	Other							\$ 108,589		\$ 108,589
	MO	Tubular Steel	HSS Tube & Raw Materials	Other							\$ 3,385,010		\$ 3,385,010
	NV	Union Erectors	Field Repairs	SBE						\$ 2,245,928		\$ 1,396,952	
	KS	Unique Metal Fabrications	Fabrication Subcontractor	Other							\$ 2,383,104		\$ 2,383,104
	TX	Universal Steel America	Material Supplier	Other							\$ 13,118		\$ 13,118
	OH	US Logistics LLC	Freight	Other							\$ 253,804		\$ 253,804
	AZ	VDS West	Fabrication Subcontractor	Other							\$ 2,776,461		\$ 2,776,461
	CA	West Coast Inspections	Shop Inspection Services	Other							\$ 2,338,911		\$ 2,338,911
	FL	Worldwide Specialty Logistics	Freight	Other							\$ 1,322,465		\$ 1,322,465
	NV	Xtra Lease LLC	Trailer Rental	Other							\$ 1,303,540		\$ 1,303,540
	WI	Zalk Josephs Fabricators	Fabrication	Other							\$ 110,025		\$ 110,025
	WI	ZMAC Transportation Solutions	Freight	Other							\$ 18,625		\$ 18,625
	NV	Southwest Specialty Coatings	Touch-up Field Painting & Cleaning	SBE						\$ 500,000			
1.02a	NJ	Vector Foiltec	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 32,685,186	15%	\$ 4,640,530			\$ 20,398,916
	CA	Walter P Moore	Professional Engineering	Other							\$ 825,700		\$ 825,700
	IT	Cimolai S.P.A.	Material Supplies	Other							\$ 6,435,750		\$ 6,156,353
	NV	Union Erectors	Material Supplies	SBE						\$ 3,391		\$ 3,391	
	NV	Reliable Crane Services	Equipment & Storage	SBE						\$ 8,490		\$ 8,490	
	NV	General Design & Const. Co., Inc.	Plenum Material	SBE						\$ 20,367		\$ 20,367	
	NV	TV Transport	Warehouse	SBE						\$ 230,000		\$ 117,385	
	MN	Danny's Construction Co	ETFE Secondary Steel Erection	WBE							\$ 4,252,000		
1.02b	VA	Freyssinet, Inc.	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 34,074,717	16%				\$ 24,579,782
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other							\$ 3,848,988		\$ 3,204,419
	DE	Bollinger & Grohmann International	Design Services	Other							\$ 431,332		\$ 371,800
	MO	Thornton Tomasetti	Structural Engineering	Other							\$ 175,831		\$ 175,831

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 79,100		79,100.00	
	IT	CAVE S.R.L.	Manufacture & Supply of Cable Clamps	Other							\$ 284,881		\$ 161,564
	CH	HFE	Manufacture & Supply of Cable Struts	Other							\$ 476,084		\$ 476,084
	CH	CHINA Grand Engineering	Manufacture & Supply of Temporary Work Steel	Other							\$ 894,626		\$ 811,625
	NV	TV Transport	Yard - Rental, Security & Storage	SBE						\$ 339,570		320,342.00	
	NV	Vision Construction Services	Crane Rental	SBE						\$ 1,615,000		430,288.00	
	NV	Steel Partners, LLC	Installation	SBE						\$ 2,690,700		2,465,260.00	
	NV	Rigging International Group	Rope Access	SBE						\$ 422,660		26,614.00	
	NV	Southwest Specialty Coatings	Painting Struts	SBE						\$ 133,500		78,098.00	
	LA	Aggreko, LLC	Electrical Supply	Other							\$ 140,000		
	TX	Roll-Lift USA, Inc.	Provide Equipment	Other							\$ 355,160		
	NV	Desert Lumber	Supply Lumber	Other							\$ 75,000		59,552.00
	NV	Trinity Land Surveying, Inc.	Land Surveyor	SBE/WBE						\$ 30,000		7,963.00	
	TX	Layher, Inc.	Tower Bare Rental	Other							\$ 290,000		136,991.00
	NV	Mojave Electric	On-Call Electrician	Other							\$ 20,000		5,425.00
	NV	Border Construction Specialties	Safety Supplier	Other							\$ 35,000		22,259.00
	NV	HD Supply Constuction Supply/WhiteCap	Safety Supplier	Other							\$ 30,000		24,464.00
1.03	NV	Sunstate Companies, LLC	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 33,086,933	23%				\$ 25,284,254
	NV	Expansion Specialties	Caulking of PreCast	SBE/WBE						\$ 205,000		\$ 123,025	
	NV	GM Construction, LLC	Erection of PreCast - Prior	Other							\$ 2,245,641		\$ 2,042,075
	NV	GM Construction, LLC	Erection of PreCast	SBE						\$ 4,644,938		\$ 3,544,241	
	NV	GM Construction, LLC	Erection of PreCast - Lower Bowl	SBE						\$ 2,125,179		\$ 215,873	
	NV	Westside Building Materials	Supplier	Other							\$ 1,000		\$ 36
	NV	Lowe's	Supplier	Other							\$ 1,000		\$ 713
	NV	Reliable Steel	Stud & Shield Welding	SBE						\$ 260,000		\$ 536,310	
	CA	United Rentals Northwest	Rental	Other							\$ 5,603		\$ 5,603
	OH	Tru-Fit Products of Utah	Field Supplies	Other							\$ 36,886		\$ 36,886
	NV	Fasteners	Field Supplies	Other							\$ 10,550		\$ 10,550
	UT	DJB Gas Service	Fuel	Other							\$ 637		\$ 637
	NV	Curtis Steel	Material	Other							\$ 619		\$ 619
	CA	California Tool Welding	Weld Supplies	Other							\$ 9,671		\$ 9,671
	NV	CES	Field Supplies	Other							\$ 959		\$ 959
	NV	AXT Transportation	Fuel	Other							\$ 1,533		\$ 1,533
	CA	Airgas West	Welding Gas	Other							\$ 541		\$ 541
	NV	Ahern Rentals	Rental	Other							\$ 20,530		\$ 20,530
	CT	CS Unitec, Inc.	Field Supplies	Other							\$ 555		\$ 555

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Home Depot	Field Supplies	Other							\$ 698		\$ 698
	NV	Red-O-Arc Welding	Field Equipment	Other							\$ 16,549		\$ 16,549
	NV	Southern Nevada Welding	Field Supplies	Other							\$ 241		\$ 241
	NV	PR Diamond Products	Field Small Tools	Other							\$ 724		\$ 724
	NV	Dielco Crane Services	Crane Services & Hydraulic Lifts	Other							\$ 1,011,430		\$ 1,011,430
	NV	Abatix	Supplier	Other							\$ 50,000		\$ 42,324
	WA	Amazon	Supplier	Other							\$ 916		\$ 916
	NV	Concrete Accessories	Supplier	SBE						\$ 50,000		\$ 15,764	
	NV	BC Rope & Rigging	Supplier	SBE						\$ 1,894		\$ 1,894	
	NV	Copper State Bolt & Nut Co.	Supplier	Other							\$ 5,000		\$ 70
	NV	Core T Trucking	Supplier	Other							\$ 350		\$ 350
	NV	Fasteners, Inc.	Supplier	Other							\$ 50,000		\$ 34,937
	NV	Cutting Edge	Supplier	Other							\$ 1,000		\$ 455
	NV	Harbor Freight Tools	Supplier	Other							\$ 1,000		\$ 348
	NV	HD Supply Waterworks	Supplier	Other							\$ 3,000		\$ 1,699
	NV	McFadden-Dale Hardware	Supplier	Other							\$ 500		\$ 213
	MN	M.A. Mortenson Co.	Supplier	Other							\$ 180,723		\$ 170,950
	NV	Kuker Ranken Vegas	Supplier	Other							\$ 500		\$ 182
	NV	McIntosh Communications	Supplier	Other							\$ 6,074		\$ 6,074
	NV	Mobile Mini	Supplier	Other							\$ 15,000		\$ 8,417
	NV	Mobile Materials	Supplier	Other							\$ 10,000		\$ 4,425
	NV	Senergy Petroleum	Supplier	Other							\$ 100,000		\$ 26,802
	NV	Silver State Rope & Rigging	Supplier	Other							\$ 166,986		\$ 166,986
	NV	Steel Edge	Supplier	SBE						\$ 150,000		\$ 55,903	
	NV	Precision Aggregate Products	Supplier	SBE						\$ 40,000		\$ 11,661	
	OK	Hilti, Inc.	Supplier	Other							\$ 1,000		\$ 196
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 177,408		\$ 46,680	
	NV	Home Depot	Supplier	Other							\$ 1,000		\$ 132
	IL	U-Line	Supplier	Other							\$ 5,000		\$ 4,001
	NV	Monsen Engineering	Supplying Engineering Equip	Other							\$ 30,000		\$ 26,478
	IL	Reddaway, Inc.	Freight Charges	Other							\$ 2,000		\$ 435
	NV	JLB Land Surveying, LLC	Supplier	Other							\$ 13,215		\$ 13,215
	NV	Standard Steel, LTD	Welding	Other							\$ 316,428		\$ 366,975
	NV	Commercial Hardward	Consumables	Other							\$ 500		\$ 36
	NV	Fasteners, Inc.	Consumables	Other							\$ 2,500		\$ 2,265
	NV	Terrible Herbst	Water/Ice	Other							\$ 2,500		\$ 1,441
	NV	Home Depot	Small Tools	Other							\$ 3,000		\$ 1,347
	NV	McFadden Dale Hardware	Consumables	Other							\$ 2,500		\$ 704
	NV	Praxair, Inc.	Consumables	Other							\$ 15,000		\$ 12,091
	NV	Walmart	Ice/Water	Other							\$ 500		\$ 67

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Ahern Rentals	Equipment Rental	Other							\$ 5,000		\$ 2,755
	NV	Harbor Freight	Consumables	Other							\$ 1,500		\$ 53
	NV	Lowe's	Consumables	Other							\$ 1,500		\$ 208
	NV	Hilti	Small Tools	Other							\$ 10,000		\$ 4,984
	NV	United Rentals	Equipment Rental	Other							\$ 5,000		\$ 4,593
	NM	Heatly Engineering	Design/Engineering of PreCast	Other							\$ 1,711,420		\$ 1,557,384
	NV	Western Pacific Precast, LLC	Precast Elements	Other							\$ 16,590,904		\$ 14,186,190
1.04/1.05	MN	Harris Companies	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 131,088,112	22%				\$ 86,090,432
	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 2,855,326		\$ 2,146,661	
	NV	Lone Mountain Excavation	Site Prep	Other							\$ 2,098,170		\$ 985,743
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 50,000		\$ 13,065	
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	SBE/MBE						\$ 5,412		\$ 5,412	
	NV	Mechanical Equipment Reps	Provide Computer Room AC Units	SBE/MBE						\$ 348,646			
	NV	Corporate Air Mechanical Services	Furnish 3 Pump Skids, 2 Head Exhcangers, 6 Domestic Heat Exchangers, 1 Triplex Booster Pump Package, 2 Rolairtrols...	SBE						\$ 954,100		\$ 834,935	
	NV	Corporate Air Mechanical Services	Furnish 6 Cell Stainless Cooling Tower w/Free Cooling and Single Flange Inlet	SBE						\$ 597,274		\$ 23,468	
	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133		\$ 372,690	
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,796,833		\$ 1,793,417	
	NV	Corporate Air Mechanical Services	Furnish 35 Electric Water Heaters & 7 ASME 125# Storage Tanks	SBE						\$ 187,079		\$ 52,624	
	NV	Corporate Air Mechanical Services	Provide 1 Lot Fabric Duct (Ductsox) & Associated hangers	SBE						\$ 1,021,488			
	NV	Corporate Air Mechanical Services	Provide 26 Fire Smoke Dampers, 48 Fire Dampers & 6 Silencers	SBE						\$ 87,400			
	NV	Corporate Air Mechanical Services	Provide 1 Lot Metal-Fab UL Listed Grease Duct, 1 Lot Metal-Fab UL Listed General Exhaust Flue, & 1 Lot Metal Fab UL Listed boiler Exhaust Flue	SBE						\$ 2,444,744			
	NV	LTSA, LLC	Furnish air Handling Units;VAV's & BCU's	SBE						\$ 6,851,295		\$ 6,851,295	
	NV	LTSA, LLC	Provide 26 Variable Frequency Drives with 3% Line Reactors & 20 Passive Harmonic Filters	SBE						\$ 280,788			
	MN	Trane U.S., Inc.	Furnish & Install BAS Mechanical Control System	Other							\$ 2,917,781		\$ 979,667
	NV	Lawyer Mechanical Services	HVAC Controls Installation	SBE						\$ 1,715,296			
	NV	Precision Automation	Low Voltage Controls HVAC Controls Installation	SBE						\$ 870,433			

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Advanced Controls & Electric	Low Voltage HVAC Controls Installation	SBE						\$ 500,000			
	NV	Ideal Supply Company	Provide all Galvanized Victaulic Fittings Supplies	SBE						\$ 2,481,252		\$ 2,396,920	
	NV	Energy Mechanical Insulation	Furnish & Install Plumbing Insulation	SBE/WBE						\$ 596,715		\$ 302,161	
	NV	Energy Mechanical Insulation	Furnish & Install Piping Insulation	SBE/WBE						\$ 1,335,305		\$ 517,270	
	NV	Energy Mechanical Insulation	Furnish & Install Mechanical Insulation	SBE/WBE						\$ 739,403		\$ 88,300	
	NV	Energy Mechanical Insulation	Furnish & Install All Fire-Stopping on all Plumbing, Piping & Mechanical Systems	SBE/WBE						\$ 604,072		\$ 189,243	
	NV	Superior Duct Fabrication	Fabricate & Supply all round ductwork Fittings	Other							\$ 1,070,506		\$ 550,106
	NV	Mesa Mechanical	Beverage Conduite & CO2 Branch Lines	SBE/WBE						\$ 700,000			
	IL	BevStream Corp.	Beverage Conduit System & CO2 Branch lines	Other							\$ 1,717,000		
	NV	Mesa Mechanical	Beverage Piping Install	SBE/WBE						\$ 612,000			
	NV	Spider	Swing Stages	Other							\$ 38,278		
	NV	Jcord, LLC	Saw Cutting and Core Drilling	SBE						\$ 160,000			
1.06 & 4.08	NV	Gephart/Morse	Electrical & Low Voltage	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 142,288,929	15%	\$ 3,393,232			\$ 56,386,243
	NV	Morse Electric											
	NV	A-1 Concrete	Concrete & Excavation	SBE/MBE						\$ 127,418		\$ 127,418	
	NV	MMC	Hydro Excavating	Other							\$ 10,450		\$ 10,450
	NV	Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 8,860		\$ 8,860	
	NV	Hampton Tedder Electric	Electrical Testing	Other							\$ 1,250		\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other							\$ 2,035,396		\$ 2,004,318
	NV	Live Electric	Electrical	SBE/WBE						\$ 71,700		\$ 71,700	
	NV	Westland State	Parking	Other							\$ 818,277		\$ 818,277
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 25,337		\$ 25,026	
	NV	Main Electric	Electrical Supplier	Other							\$ 2,407,765		\$ 1,799,483
	NV	Codale Energy	Electrical Supplier	Other							\$ 1,538,959		\$ 574,374
	CA	Industrial Electric Mftg	Electrical Distribution	Other							\$ 6,271,370		\$ 5,405,758
	NV	CESS	Generator/PDV's/Transfer Switches & Show Power, Broadcast Truck Power, Pedestals	SBE/MBE						\$ 2,537,103		\$ 843,240	
	NV	National Field Services	Electrical Acceptance Testing & Studies	Other							\$ 311,650		\$ 166,000
	NV	General Design & Const.	Fabrication	SBE						\$ 45,728		\$ 44,502	
	NV	Valley Steel	Unload and set Electrical Gear	SBE/WBE						\$ 31,350		\$ 31,350	
	NV	Coherent Design	AV Design Assist, Testing & Commissioning	SBE						\$ 168,000		\$ 56,000	
Page 10 of 24	NV	Johnson Controls Fire Protection	Fire Alarm System	Other						\$ -	\$ 4,515,498		\$ 844,230

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	PA	Tait Towers Manufacturing, LLC	Design Development for Speaker Array Rigging	Other							\$ 24,150		
	NV	Clinton Nevada, LLC	Supply Commscope Cable	SBE						\$ 1,484,454		\$ 506,794	
	NV	Well Equipment, Inc.	Supply Low Voltage Cabling Materials & Equipment	SBE						\$ 1,331,141		\$ 126,567	
	BC	Global Rope Access	Speakers	Other							\$ 15,313		
	NV	Simply Connected, Inc.	Harman Order	Other							\$ 2,621,998		\$ 2,029,133
	NV	Jcord, LLC	Scanning/coredrilling	SBE						\$ 2,800			
	MN	Gephart Electric, Inc.											
	MN	Border States Supply	Electrical Supplies	Other							\$ 15,099		\$ 15,029
	NV	CESS	Cable Tray/Interior & Sports Lighting	SBE/MBE						\$ 9,687,535		\$ 684,534	
	NV	Fastener & Supply Co., Inc	Electrical Supplies	Other							\$ 79,023		\$ 29,407
	IL	Global Equipment Company, Inc.	Electrical Supplies	Other							\$ 16,861		\$ 16,861
	MN	Graybar Electric Supply	Electrical Supplies	Other							\$ 48,551		\$ 48,108
	NV	Las Vegas Lighting	Feeder Cable & Branch Wire	SBE/MBE						\$ 1,343,141		\$ 298,624	
	NV	Live Electric	Generator Distribution Feeds - Quad A, B, C & D	SBE/WBE						\$ 304,716		\$ 92,075	
	MN	MA Mortenson	Equipment Rental	Other							\$ 801,684		\$ 182,395
	CO	National Lightning Protection	Lightning Protection System	Other							\$ 127,040		
	NV	Nedco Supply	Electrical Supplies	Other							\$ 44,641		\$ 711
	MN	Povolny Specialties	Electrical Supplies	Other							\$ 36,610		\$ 36,610
	NV	Rosendin	Install MV Cables, Install & Terminate 600V Cables	Other							\$ 195,759		\$ 89,640
	MN	Total Tool Supply, Inc.	Electrical Material	Other							\$ 19,599		\$ 19,551
	MN	Viking Electric Supply	Electrical Supplies	Other							\$ 8,123		\$ 6,556
	NV	Brandsafeway Services	Level 350 Electrical Installation	Other							\$ 33,794		
	AZ	Communications Integrators	Electrical Supplies	Other							\$ 185,618		
	MN	Gopher Stage Lighting	Electrical Supplies	Other							\$ 1,620,383		
	NV	Jcord Construction Services	Pole Bases	SBE						\$ 624,485			
	NV	Merli Concrete Pumping	Concrete Pumping	SBE						\$ 10,000			
	NV	DIG 3, LLC	Excavation	Other							\$ 70,000		
1.07	NV	Desert Fire Protection, LP	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 14,458,794	15%	\$ 231,067			\$ 6,851,096
	NV	TAB Contractors	Underground Fire Line	Other							\$ 115,655		\$ 100,475
	NV	Jcord Construction	GPR & Core Drill	SBE						\$ 19,125		\$ 19,125	
	NV	JS&S Inc.	Fire Sprinkler Layout with Trimble	SBE/MBE						\$ 6,312		\$ 6,312	
	NV	Lucky Transportation	Transportation	SBE						\$ 86,000		\$ 61,225	

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Energy Mechanical Insulation	Fire Caulking & Insulation of Pipe	SBE						\$ 54,000		\$ 23,871	
	NV	Monsen Engineering Services	Plotter & Printing Supplies	SBE						\$ 3,000		\$ 2,577	
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Material & Pipe & Fittings	SBE						\$ 1,760,225		\$ 765,030	
	NV	Sin City Portables, LLC	Portable RestRoom Rentals	SBE						\$ 2,000			
	NV	Lone Mountain Excavation	South FDC Underground	Other							\$ 73,715		\$ 73,715
	NV	Carefree Catering	Site Water Delivery	SBE						\$ 2,000		\$ 1,890	
	NV	Ice Now NV, LLC	Ice & Water	SBE						\$ 8,000			
1.08/1.09	NV	Enclos Corp.	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 100,224,900	17%				\$ 51,214,546
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618		\$ 14,618	
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717		\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 9,845,714		\$ 6,294,328	
	NV	Walters & Wolf	Storefront	Other							\$ 2,041,571		
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE						\$ 1,552,501		\$ 1,552,501	
	NV	FASCO	Fasteners	SBE						\$ 650,000		\$ 491,524	
	TX	Baker Metal	CW Metal	Other							\$ 6,421,181		\$ 4,116,160
	NV	Expansion Specialties	Exterior Expansion Joint System	SBE/VBE						\$ 783,570		\$ 8,075	
	NV	Union Erectors	Operable Door	SBE						\$ 4,467,010		\$ 690,771	
	CA	Railworks Track Service	Welding on back for Operable Doors	Other							\$ 50,400		
	NV	Team Construction	Grouting - operable door	Other							\$ 103,777		
	NV	Reliable Crane Services	Crane Services	SBE						\$ 130,000			
1.10	NV	KONE	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 18,397,327	8%	\$ 280,281			\$ 8,144,206
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	SBE/MBE						\$ 955,000		\$ 931,303	
	NV	Storage on Wheels, Inc.	Jobsite Trailer	Other							\$ 15,000		\$ 2,689
	NV	CESS	Misc. Electrical Supplies	SBE/MBE						\$ 71,500		\$ -	
	TX	Platinum Specialty Services	Scaffolding	Other							\$ 45,000		
	NV	Codale Electric Supply	Electrical Supplies	Other							\$ 15,000		\$ 10,899
	TX	Hutcherson Elevator Co.	Installation of Peele Freight Door Equipment (Freight Elevators)	Other							\$ 133,000		
	NV	Union Erectors	Furnish Material	SBE						\$ 70,000			
	NV	Energy Mechanical Insulation	Firestopping	SBE/WBE						\$ 75,000			

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Jcord LLc	Drill holes to hang rigging to hoist escalator	SBE						\$ 16,500			
2.01a	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251		\$ 71,251	
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198		\$ 33,198	
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 3,919,506		\$ 4,180,022	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other							\$ 794,604		\$ 794,604
	NV	Dielco Crane Services	Box Culvert - Crane Work	Other							\$ 107,725		\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642	\$ -	\$ 78,642	
	NV	A-1 Concrete	Demolition	SBE/MBE						\$ 181,874		\$ 181,874	
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 240,506	100%	\$ 231,783		\$ 217,719	
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723		\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 28,696,758	44%				\$ 23,803,949
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other							\$ 21,550		\$ 21,550
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 2,309,326		\$ 2,193,860	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 358,655		\$ 179,480	
	NV	A-1 Concrete Cutting	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 75,000		\$ 64,220	
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 435,993		\$ 414,193	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other							\$ 18,550		\$ 18,550
	NV	Nevada Ready Mix	Concrete	Other							\$ 2,679		\$ 2,679
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240		\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other							\$ 1,080		\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other							\$ 285,000		\$ 259,350
	MO	Core & Main	Water Materials	Other							\$ 29,790		\$ 27,992
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 77,527		\$ 68,555
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 639		\$ 639	

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other							\$ 592,377		\$ 592,377
	NV	TAB Contractors	Excavating	Other							\$ 5,000		
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other							\$ 8,800		\$ 8,800
	NV	Acme Electric	Remove/Replace Street Lights	Other							\$ 310,745		\$ 310,745
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361		\$ 293,472	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,384,021		\$ 2,384,021	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,562,668		\$ 2,584,826	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 10,000		\$ 2,979	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 478,911		\$ 209,833	
	NV	Armorock, LLC	Manhole Materials	Other							\$ 325,230		\$ 325,230
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 49,895		\$ 48,765	
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 265,169		\$ 265,169	
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780		\$ 208,780	
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 2,983,816		\$ 1,945,845	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 12,000		\$ 11,744
	NV	MMc Inc.	Vactor/Pothole Services	Other							\$ 15,000		\$ 13,825
	CA	Cashman Equipment Co.	Equipment Rental	Other							\$ 4,478		\$ 4,478
	TX	Aggregate Industries	Type II Supplier	Other							\$ 50,000		\$ 45,089
	MO	Core & Main	Material Supplier	Other							\$ 675,000		\$ 460,012
	NV	National Trench Safety	Shoring/Trench Plates	Other							\$ 25,000		\$ 19,019
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 16,602		\$ 16,602
	NV	Rinker Materials	RPC Onsite/Offsite	Other							\$ 108,450		\$ 132,896
	NV	HD Barricade, Inc.	Traffic Control	Other							\$ 2,500		\$ 2,400
	NV	Sticha Inc.	Trucking	Other							\$ 1,394		\$ 1,338
	NV	Las Vegas Paving	Cold Mix	Other							\$ 2,500		\$ 500

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CA	HD White Cap	Safety Supplies	Other							\$ 5,000		\$ 4,658
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997		\$ 55,686	
	NV	Las Vegas Paving	Flaggers	Other							\$ 1,006		\$ 1,006
	NV	Wells Cargo, Inc.	Asphalt Patching	Other							\$ 23,680		\$ 23,680
	NV	Nelson Hiniker Striping	Striping/Traffic Control	SBE						\$ 128,517		\$ 93,287	
2.05	CA	Malcolm Drilling	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%				\$ 10,729,892
	NV	CMC Steel	Reinforcing Steel	Other							\$ 2,200,385		\$ 2,096,926
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446		\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225		\$ 2,133,225	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619		\$ 187,619	\$ -
	NV	Dielco Crane Service	Crane Lift Services	Other							\$ 20,353		\$ 20,353
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other							\$ 221,790		\$ 210,700
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other							\$ 205,817		\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other							\$ 51,702		\$ 51,702
	NV	White Cap	General Building Materials	Other							\$ 44,503		\$ 44,503
	NV	United Rentals	Rental Equipment	Other							\$ 20,791		\$ 20,791
	NV	MMC	Potholing/Vac Truck Work	Other							\$ 1,125		\$ 1,125
2.99/3.99	NV	Mortenson/McCarthy	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 141,130,216	24%				\$ 113,504,824
3.99a	WI	Gateway Forming Systems	Horizontal Formwork	Other							\$ 15,128,319		\$ 15,128,319
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 168,341		\$ 168,341	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 1,000,000		\$ 934,987	
3.99b	NV	CMC Rebar	Reinforcing	Other							\$ 19,776,339		\$ 17,073,522
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 5,261,740		\$ 4,957,868	
	NV	Precision Aggregate Products	Concrete	SBE						\$ 14,498,388		\$ 12,228,088	

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 722,421		\$ 719,911	
	NV	Penhall Co.	Demolition	Other							\$ 80,648		\$ 80,648
	NV	Copper State Bolt & Nut Co.	Materials	Other							\$ 5,000		\$ 4,377
	NV	Jcord	Demolition	SBE						\$ 1,411,998		\$ 1,246,960	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 40,000		\$ 22,512
	AZ	Sunstate Equipment	Equipment Rental	Other							\$ 5,000		\$ 3,694
	CA	HD Supply	Supplies & Materials	Other							\$ 40,000		\$ 25,480
	NJ	Hilti	Small Tools , Materials & Equipment	Other							\$ 91,329		\$ 91,329
	TX	H & E Equipment	Equipment Rental	Other							\$ 20,000		\$ 6,934
	GA	Herc Rentals	Equipment Rental	Other							\$ 30,000		\$ 15,116
	NV	Lynco Associates	Epoxy & Rebar Embeds	Other							\$ 54,000		\$ 46,420
	IL	CDW Direct, LLC	Technology Equipment	Other							\$ 35,000		\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other							\$ 1,500,000		\$ 318,990
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 650,000		\$ 352,999	
	NV	Pacific Construction Services	Lumber - Supplier	SBE						\$ 1,000,000		\$ 962,498	
	NV	Construction Testing Services	Professional Services	Other							\$ 100,000		\$ 85,020
	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 200,000		\$ 152,644	
	MN	Curtis 1000 Inc.	Materials	Other							\$ 3,450		\$ 1,205
	MN	ESCH Construction Supply	Materials	Other							\$ 3,000		\$ 2,573
	NV	FASCO	Materials	SBE						\$ 100,000		\$ 55,707	
	NV	Fastenal Company	Materials	Other							\$ 2,450		\$ 348
	NV	Fasteners Inc.	Thread Supplier	Other							\$ 200,000		\$ 135,994
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 300,000		\$ 252,140	
	IL	Grainger	Construction Supplies	Other							\$ 10,000		\$ 5,798
	NJ	Hilti	Small Tools & Epoxy	Other							\$ 500,000		\$ 311,243
	WA	KR	Materials	Other							\$ 20,000		\$ 8,248

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CO	Smalley & Company	Water Stop Supplies	Other							\$ 10,500		\$ 1,505
	NV	White Cap	Materials	Other							\$ 1,200,000		\$ 840,935
	NV	New Life Office LLC	Workstation Materials	Other							\$ 42,000		\$ 2,944
	PA	Norcen Industries	Materials	Other							\$ 20,000		\$ 1,826
	NV	NOVA Geotechnical & Inspection	Professional Services	Other							\$ 20,000		\$ 3,250
	MO	Office Essentials	Office Supplies	Other							\$ 2,000		\$ 380
	NV	Staples	Office Supplies	Other							\$ 4,000		\$ 3,012
	NV	William Vollmer	Materials	Other							\$ 20,000		\$ 2,756
	CO	RMD KWIKform North America	Materials	Other							\$ 2,000,000		\$ 1,631,653
	NV	M.J. Dean Construction	Concrete Forming	Other							\$ 1,200,000		\$ 1,143,842
	AZ	UFP Chandler, LLC	Materials	Other							\$ 25,500		\$ 8,499
	IL	Uline, Inc.	Materials	Other							\$ 10,000		\$ 3,065
	NV	Reliable Crane	Crane Rental	SBE						\$ 7,000,000		\$ 1,825,755	
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 50,000		\$ 43,434	
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other							\$ 500,000		\$ 394,193
	NV	Artkore LLC	Materials	SBE						\$ 1,500		\$ 602	
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 500,000		\$ 219,442	
	NV	Union Erectors	Steel Corrections	SBE						\$ 591,062		\$ 591,062	
	SD	Dakota Riggers & Tool Supply	Materials	Other							\$ 3,450		\$ 122
	NV	Fiber Tech Lifting Products	Materials	Other							\$ 2,000		\$ 217
	NV	Hershberger Bros Welding	Materials	SBE						\$ 2,000		\$ 1,588	
	NV	June Rose, LLC	Materials	SBE						\$ 30,000		\$ 9,434	
	MN	Mars Supply	Materials	Other							\$ 1,000		\$ 756
	NV	RGR Training Center	Safety Training	Other							\$ 20,000		\$ 3,360
	NV	Border Construction Specialties	Materials	Other							\$ 10,000		\$ 7,661
Page 17 of 24	CA	Global Equipment Co.	Materials	Other							\$ 10,000		\$ 1,044

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Go2 Partners	Materials	Other							\$ 2,500		\$ 1,312
	MD	Canam Steel Corporation	Materials	Other							\$ 10,000		\$ 2,336
	NV	Mobile Materials, LLC	Materials	Other							\$ 20,000		\$ 9,540
	WA	Safeworks Holding, Inc.	Materials	Other							\$ 200,000		\$ 162,587
	NV	BrandSafway Services, LLC	Scaffolding	Other							\$ 150,000		\$ 112,380
	MN	Acme Tools	Small Tools	Other							\$ 5,000		\$ 150
	WA	Amazon Business	Misc. Supplies	Other							\$ 5,000		\$ 2,114
	NV	Ice Now	Ice & Water	SBE						\$ 20,000		\$ 6,021	
	IL	Deslauries, Inc.	Equipment Rental	Other							\$ 20,000		\$ 5,311
	MN	Tforce Final Mile LLC	Materials	Other							\$ 5,000		\$ 886
3.01	WA	Corona Stud & Deck, LLC	Scoreboard	Other	\$ 2,671,201	\$ 400,680	15%	\$ 2,671,201	17%				
	NV	Crown Fabricators	Supply & Fabricate Misc. Steel & Handrail	SBE						\$ 453,068			
3.02	TX	Camatic Seating, Inc.	Fixed Seating	Other	\$ 8,225,124	\$ 1,233,769	15%	\$ 8,225,124	15%	\$ 1,233,769			
3.03	CA	Seda Seating Ltd.	Retractable Seating	Other	\$ 6,448,586	\$ 967,288	15%	\$ 6,612,510	15%	\$ 991,877			\$ 2,285,062
3.04/3.10	NV	Eberhard Southwest Roofing	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 5,006,503	100%	\$ 4,581,503		\$ 918,264	
	CO	Smalley & Company	Waterproofing Materials	Other							\$ 30,000		\$ 27,657
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 425,000		\$ 422,354	
	TX	StarFoam Manufacturing	Waterproofing Materials	Other							\$ 67,000		\$ 64,527
	CA	Sika Sarnafil	Roofing Materials	Other							\$ 1,400,000		\$ 2,357
	NV	Dielco Crane	Crane Service	Other							\$ 40,000		
3.05	NV	Union Erectors	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 6,469,178	100%	\$ 6,462,394		\$ 2,086,966	
	IN	American Stairs Corp.	Stair Material Supplier	Other							\$ 557,856		\$ 235,806
	NV	Commercial Scaffolding	Provide Scaffold	SBE						\$ 6,784			

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
3.06	KS	Dimensional Innovations	Signature Tower	Other	\$ 580,823	\$ 87,123	15%	\$ 14,887,683	15%	\$ 2,233,152			\$ 4,130,885
3.08a	TN	Industrial Door Contractors (IDC)	Operable Field Mechanization	Other	\$ 17,160,597	\$ 2,600,000	15%	\$ 17,481,810	15%	\$ 482,022			\$ 4,517,051
	MN	Danny's Construction Co., LLC	Installation of Field Tray	WBE							\$ 3,419,360		\$ 528,570
	PA	Gantrex Inc.	Thermite Welding	Other							\$ 169,900		\$ 38,683
	NV	Mori Consulting	Supplier	SBE/MBE						\$ 2,139,000		\$ 1,899,744	
	NV	Gephart/Morse	Mechanized Field Tray Wiring	Other							\$ 247,869		
	NV	FSI/Flooring Solutions of NV, Inc.	Mondo for mock-up plus field tray	SBE						\$ 1,250			
3.08b	NV	McKeon Door of Nevada, Inc.	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 475,967	27%				\$ 46,835
	NV	Mojave Electric	Electrical	Other							\$ 29,210		
	NV	Panelfold, Inc.	Operable Wall	Other							\$ 26,555		
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735			
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other							\$ 60,186		
3.08c	CA	Show Canada Industries	Retractable Columns	Other	\$ 1,701,160	\$ 255,174	15%	\$ 1,839,945	15%	\$ 212,992			\$ 819,143
	NV	Daniel K Sobel	Project Management	SBE						\$ 63,000		\$ 60,000	
3.09	NV	Gephart/Morse	Distributed Antenna System (DAS)	Other	\$ 3,000,000	\$ 450,000	15%	\$ 6,223,646	17%				\$ 2,827,433
		Morse Electric											
	NV	MD Electric	DAS Conduit	SBE/WBE						\$ 403,458		\$ 403,458	
	NV	CESS	DAS Generator, ATS, PDU	SBE/MBE						\$ 640,764			
3.11/4.01	NV	Performance Contracting, Inc.	Exterior & Interior Framing/Drywall	Other	\$ 40,095,890	\$ 6,025,279	15%	\$ 41,194,911	17%				\$ 16,217,344
	NV	Commercial Scaffolding	Erection/dismantle of Scaffold	SBE						\$ 1,346,171		\$ 42,303	
	NV	Gale Building Products	Insulation and Firestopping	Other							\$ 1,698,712		\$ 217,400
	NV	Lochsa Engineering	Engineering Services	Other							\$ 86,450		\$ 86,450
	NV	R&P Supply	Framing, Drywall, Taping	SBE						\$ 4,300,000		\$ 532,057	
	NV	Technicoat Management	Interior Moisture Barrier	SBE						\$ 347,248		\$ 100,225	
	NV	Tomarco Fastening Systems, Inc.	Fasteners	Other							\$ 66,208		\$ 66,208
	NV	Legacy Cast & Stone & Composites	Ceiling Shapes	SBE						\$ 31,860		\$ 14,716	

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Herman Truck Lines, LLC	Metal Decking/Trucking	SBE						\$ 200,000		\$ 170,472	
	NV	MPS Plastic Wall Products	FRP	SBE						\$ 900,000			
4.02	NV	CEDCO, Inc.	Masonry	Other	\$ 5,258,412	\$ 861,346	16%	\$ 4,897,933	22%				\$ 3,655,694
	NV	A Track-Out Solutions	Material Purchasing Delivery	SBE/WBE						\$ 855,500		\$ 370,023	
	NV	JS & S Surveying	Survey - CMU Wall Control Layout	SBE/MBE						\$ 12,887		\$ 12,887	
	NV	Technicoat Management	Fire Stop/Joint Sealants	SBE						\$ 115,210		\$ 26,950	
	NV	Region 9 Safety Compliance	Safety Coordinator	SBE/MBE						\$ 55,000		\$ 53,131	
	CA	Epic CAD Solutions	Providing 3D Modeling	Other							\$ 50,000		\$ 46,695
	NV	Silver Star Ready Mix	Supplying of Masonry Grout	Other							\$ 280,000		\$ 101,424
	NV	JCord Construction	CMU Wall Demolition	SBE						\$ 17,680		\$ 13,260	
4.03	NV	American Door Installation, LP	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 3,006,615	100%	\$ 3,006,615		\$ 274,107	
	NV	The Hallgren Co.	Supply Frames, Doors & Hardware	Other							\$ 2,101,374		\$ 249,555
4.04	NV	Giroux Glass, Inc.	Decorative Glazing & Mirrors	Other	\$ 2,161,805	\$ 324,271	15%	\$ 2,114,885	16%				\$ 26,898
	NV	Glass Supply, Inc.	Supplying Architectural Mirror Fabricated to size	SBE						\$ 329,603			
4.04	NV	Davis Glass & Mirror	Storefront Curtain Wall Entrances	SBE	\$ 1,850,406	\$ 1,850,406	100%	\$ 1,784,248	100%	\$ 1,784,248		\$ 70,315	
4.05	GA	Raydeo Enterprises, Inc.	Stadium Railings	Other	\$ 11,524,358	\$ 2,751,947	24%	\$ 11,735,165	24%	\$ 2,228,840			\$ 2,683,538
	GA	East Gate Pallets	Pallets	Other							\$ 40,000		\$ 11,306
	GA	G&F Southeast Distributors Inc.	Stainless Steel Cable & Hardware	Other							\$ 198,000		\$ 149,115
	NV	Innova Technologies	Engineering	SBE						\$ 44,254		\$ 44,254	
	IL	McMaster Carr	Misc. Hardware	Other							\$ 20,000		\$ 9,078
	WI	R&B Wagner	Core Cups, Cladding Tape, End Caps, Panel Grip, Handrail Brackets	Other							\$ 337,308		\$ 6,711
	TX	Ryerson	Steal Flat & Steal Tube	Other							\$ 200,000		\$ 16,824
	NV	Steel Partners	Panel Grip, Gaskets & Glass Shoe	SBE						\$ 390,696		\$ 388,748	
	GA	Stewart Stainless Supply	Stainless Steel Pipe & Sheets	Other							\$ 325,000		\$ 224,513
	CA	Glassworks LA, Inc.	Glass	Other							\$ 456,860		\$ 156,224
	NV	Expansion Specialties	Caulk & Grout	SBE/VBE						\$ 152,650			
4.07	NV	Expansion Specialties	Expansion Joints	SBE/VBE	\$ 1,640,550	\$ 1,640,550	100%	\$ 1,717,956	100%	\$ 1,717,956		\$ 610,541	
	KS	Balco, Inc.	Material Supplier	Other							\$ 100,000		\$ 27,990

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MA	Emseal Joint System, Ltd.	Material Supplier	Other							\$ 600,000		\$ 164,438
	WI	Inpro Corporation	Material Supplier	Other							\$ 60,000		\$ 51,891
4.08f	MN	Alpha Video Sports & Entertainment Group	Video Production Systems	Other	\$ 7,499,815	\$ 1,125,000	15%	\$ 7,499,815	15%	\$ 1,125,000			
4.09	NV	Aggregate Industries	Bituminous Pavement	Other	\$ 4,408,062	\$ 661,209	15%	\$ 6,035,325	24%				
	NV	MC4 Construction	Traffic Signals & Streetlights	SBE						\$ 1,275,330			
	NV	Affordable Striping and Sealing	Striping and Signs	SBE						\$ 165,630			
	NV	Stewart & Sundell Concrete	Concrete Island & Barrier Rail	SBE						\$ 29,948			
4.10a	NV	Sahara Concrete	Decorative Site Concrete	SBE	\$ 14,216,220	\$ 14,216,220	100%	\$ 12,642,104	100%	\$ 12,542,104		\$ 125,322	
	NV	T.B. Penick & Sons	Decorative Concrete	Other							\$ 5,476,988		
	CA	Triton Structural Concrete, Inc.	Site Concrete - Labor	Other							\$ 1,522,428		
	NV	TAB Contractors Inc.	Excavation/Grading	Other							\$ 1,881,475		
	NV	Merli Concrete Inc.	Concrete Pump	SBE						\$ 100,000			
	CA	CMC Rebar	Rebar Install	Other							\$ 714,953		
4.10a	NV	Stewart & Sundell Concrete	Curbs, Gutters & Sidewalk	SBE	\$ 2,295,788	\$ 2,295,788	100%	\$ 1,958,310	100%	\$ 1,958,310			
4.10b	NV	Aggregate Industries	MSE Retaining Walls	Other	\$ 5,132,049	\$ 793,792	15%	\$ 5,654,924	18%				\$ 5,092,580
	CA	The Reinforced Earth Company	Design/Provide MSE Wall Material	Other							\$ 864,421		\$ 787,236
	NV	Stewart & Sundell	CIP Concrete for MSE Walls	SBE						\$ 891,223		\$ 985,527	
	NV	Harris Rebar Las Vegas, Inc.	Reinforcing Steel	Other							\$ 78,625		
	NV	Sunbelts of Nevada, LLC	Type II Placement over CMU walls with belted equipment	SBE						\$ 58,750			
	NV	JS&S, Inc.	Survey as pertains to MSE Walls	SBE/MBE						\$ 40,192		\$ 41,055	
4.11	NV	Brightview Landscape Development	Landscape & Irrigation	Other	\$ 2,799,991	\$ 447,672	16%	\$ 2,799,991	15%				
	NV	Amazon Masonry	Trucking & Hauling of Material along with Trenching	SBE						\$ 329,496			
	NV	Synthetic Turf Products dba Green Living Services	Site Amenities	SBE						\$ 50,400			
	NV	Sunbelts of Nevada	Placement of Conveyored Equipment	SBE						\$ 42,920			
4.12	CO	Rolling Plains Construction	Fireproofing	Other	\$ 4,378,322	\$ 667,494	15%	\$ 4,852,941	15%	\$ 60,447			\$ 3,018,103
	NV	Quinette King Consulting	Material Supplier	SBE/MBE						\$ 667,494		\$ 590,444	
	NV	United Rentals	Equipment Rentals	Other							\$ 250,000		\$ 11,958

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
5.11	NV	YESCO	Signage & Graphics	Other	\$ 4,793,199	\$ 718,980	15%	\$ 6,338,064	15%	\$ 948,679			\$ 85,917
5.12/5.20/5.22a	NV	Spilker Pacific, LLC	Overhead Doors, Loading Dock Equipment & Coiling Smoke Doors	Other	\$ 641,879	\$ 285,805	45%	\$ 739,234	51%				\$ 280,275
	NV	The Smith Overhead Door	Ovehead Doors & Loading Dock Equipment	SBE						\$ 379,389		\$ 212,358	
5.14/5.10b & c	CA	Golden Bay Fence Plus Iron Works	Fence, Gates, Bollards & Wedge Barrier	Other	\$ 2,297,856	\$ 344,678	15%	\$ 4,902,421	15%	\$ 735,363			
	NV	R.E.B. Construction Co.	Foundation Drilling	Other							\$ 6,800		
5.14b	WI	Jones Sign Company	Decorative Site Railings	Other	\$ 549,340	\$ 82,401	15%	\$ 680,760	15%	\$ 102,114			\$ 19,987
5.15	AZ	Western Millwork	Millwork	Other	\$ 9,676,392	\$ 1,451,459	15%	\$ 9,676,392	15%	\$ 1,451,459			\$ 309,660
5.17b	GA	Sports Field, Inc. dba Fields	Heat System for Operable Field	Other	\$ 1,716,348	\$ 257,452	15%	\$ 3,240,390	15%	\$ 297,535			\$ 376,229
	UT	Cache Valley Electric	Electrical Installation	Other							\$ 299,258		\$ 18,732
	CO	The RMH Group	Electrical Engineering	Other							\$ 68,960		\$ 64,849
	OH	Rovisys Building Technologies	Control Panel Design & Fabrication	Other							\$ 109,892		\$ 109,892
	NV	Construction Sealants Supply	Furnish Drain Board & Filter Fabric	SBE						\$ 188,524		\$ 271	
5.22	NV	Mueller Custom Cabinetry of Nevada	Lockers	SBE	\$ 1,606,750	\$ 1,606,750	100%	\$ 1,606,750	100%	\$ 1,606,750		\$ 42,972	
5.22b	NV	Arcon Global, Inc.	Access Flooring	Other	\$ 36,060	\$ 5,409	15%	\$ 36,060	15%	\$ 5,409			
5.22d	NV	Sunstone Building Specialties	Operable Partitions	SBE	\$ 198,426	\$ 198,426	100%	\$ 259,979	100%	\$ 259,979			
5.22e	AZ	Luminous Egress	Photoluminescent	MBE	\$ 297,842	\$ 44,676	15%	\$ 297,842	15%	\$ 44,676			
5.22g	NV	Custom Hearth Distributors dba Custom Specialties Group	Trash Chutes	SBE	\$ 128,408	\$ 128,408	100%	\$ 301,768	100%	\$ 142,365		\$ 42,574	
	NV	Energy Mechanical Insulation	Trash Chutes Insulation fire wrap	SBE/WBE						\$ 159,403			

Allegiant Stadium SBE Participation



This report reflects procurement activity through September 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
5.24	CA	Contract Décor, Inc.	Window Treatment (Curtains & Drapes)	Other	\$ 32,236	\$ 4,835	15%	\$ 32,236	15%	\$ 4,835			
			Totals		\$ 965,395,694	\$ 186,645,011	19%	\$ 1,175,778,014	22%	\$ 257,551,030	\$ 336,427,784	\$ 126,950,033	\$ 951,343,623
			Goal				15%						



Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through September 2019.

Table with 1 column: Subcontractor. Lists various subcontractors and their cumulative hours through September 2019.

Table with 6 columns: Total Hours, Total Minority/Female, Total Veteran, Total Minority/Female %, Total Veteran %. Shows cumulative hours and workforce utilization percentages for each subcontractor.

Table with 6 columns: Total Hours, Total Minority/Female, Total Veteran, Total Minority/Female %, Total Veteran %. Shows September 2019 hours and workforce utilization percentages for each subcontractor.

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through September 2019.

Subcontractor	Cumulative hours through September 2019					September 2019 Hours				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Derr & Gruenwald Construction	12,939	8,785	0	68%	0%	0	0	0	0%	0%
The Herrick Corp.	1,808	932	0	52%	0%	0	0	0	0%	0%
Reliable Crane Service	50,092	2,346	0	5%	0%	2,152	0	0	0%	0%
Total for Merrill Steel	711,726	328,963	6,041	46%	1%	36,589	20,917	550	57%	2%
Enclos	11,985	6,570	0	55%	0%	4,351	2,555	0	59%	0%
Expansion Specialties, Inc.	83	52	0	63%	0%	51	44	0	86%	0%
Union Erectors	1,847	338	217	18%	12%	1,571	312	209	20%	67%
Team Construction	584	470	0	80%	0%	285	228	0	80%	0%
Total for Enclos	14,499	7,430	217	55%	0%	6,258	3,139	209	50%	3%
KONE	24,299	6,264	0	26%	0%	4,507	1,135	0	25%	0%
Dielco Crane	19	0	0	0%	0%	0	0	0	0%	0%
Energy Mechanical Insulation	22	12	0	55%	0%	22	12	0	55%	0%
Total for KONE	24,340	6,276	0	26%	0%	4,529	1,147	0	25%	0%
Desert Fire Protection	32,627	13,036	3,131	40%	10%	6,076	2,697	539	44%	22%
TAB	109	101	0	93%	0%	0	0	0	0%	0%
Energy Mechanical Insulation - Desert Fire	315	264	8	84%	3%	145	128	8	88%	6%
Jcord	254	169	0	66%	0%	37	11	0	28%	0%
Lone Mountain Excavation	343	154	0	45%	0%	0	0	0	0%	0%
Total for Desert Fire	33,648	13,723	3,139	41%	9%	6,258	2,836	547	45%	9%
Gephart/Morse - Low Voltage	0	0	0	0%	0%	0	0	0	0%	0%
Morse - GM Low Voltage	20,812	6,500	2,017	31%	10%	7,321	2,886	1,107	39%	40%
Total for Gephart/Morse - Low Voltage	20,812	6,500	2,017	31%	10%	7,321	2,886	1,107	39%	15%
Performance Contracting	125,094	99,841	541	80%	0%	32,615	26,634	434	82%	2%
Commercial Scaffolding - PCI	2,651	918	0	35%	0%	1,733	0	0	0%	0%
MPS Plastic Wall Products	454	196	0	43%	0%	333	164	0	49%	0%
Gale Building Products	3,693	3,584	0	97%	0%	830	830	0	100%	0%
Total for Performance Contracting	131,891	104,539	541	79%	0%	35,510	27,628	434	78%	1%
Aggregate Industries - MSE Retaining Wall	36,678	16,376	990	45%	0%	2,402	1,256	18	52%	1%
MC4 Construction, Inc.	202	198	0	98%	0%	187	183	0	98%	0%
Stewart & Sundell	8,029	4,541	0	57%	0%	1,391	758	0	54%	0%
Harris Rebar - S&S	320	163	0	51%	0%	0	0	0	0%	0%
Total for Aggregate Industries MSE Retaining Wall	45,229	21,277	990	47%	2%	3,980	2,197	18	55%	0%
CEDCO Commercial LLC	15,786	10,898	0	69%	0%	303	272	0	90%	0%
Total for CEDCO Commercial, LLC	15,786	10,898	0	69%	0%	303	272	0	90%	0%
Rolling Plains Construction	36,569	27,046	0	74%	0%	8,185	5,467	0	67%	0%
Total for Rolling Plains Construction	36,569	27,046	0	74%	0%	8,185	5,467	0	67%	0%
Union Erectors - Core	8,956	4,039	128	45%	1%	5,410	2,767	14	51%	1%
Total for Union Erectors - Core	8,956	4,039	128	45%	1%	5,410	2,767	14	51%	0%
Derr & Isbell - Hoist	8,694	3,493	0	40%	0%	1,181	731	0	62%	0%
Total for Derr & Isbell - Hoist	8,694	3,493	0	40%	0%	1,181	731	0	62%	0%
Freyssinet	15,646	10,459	0	67%	0%	4,346	3,252	0	75%	0%
Steel Partners	23,575	10,285	518	44%	2%	11,555	5,931	0	51%	0%
Southwest Specialty Coatings	130	58	0	45%	0%	106	50	0	47%	0%
Mojave Electric	268	103	0	38%	0%	188	86	0	46%	0%
Vision Construction	0	0	0	0%	0%	0	0	0	0%	0%
Dielco - Vision	4,880	432	0	9%	0%	2,048	206	0	10%	0%
Total for Freyssinet	44,499	21,336	518	48%	1%	18,242	9,525	0	52%	0%
American Door	702	527	0	75%	0%	262	196	0	75%	0%
Total for American Door	702	527	0	75%	0%	262	196	0	75%	0%
Expansion Specialties	2,103	1,618	0	77%	0%	1,009	791	0	78%	0%
Total for Expansion Specialties	2,103	1,618	0	77%	0%	1,009	791	0	78%	0%
Danny's Construction	8,484	3,934	958	46%	11%	4,415	2,429	467	55%	19%
Total for Danny's Construction Co.	8,484	3,934	958	46%	11%	4,415	2,429	467	55%	11%
Midwest Pro Painting	9,725	5,326	0	55%	0%	2,635	1,465	0	56%	0%
Total for Midwest Pro Painting	9,725	5,326	0	55%	0%	2,635	1,465	0	56%	0%
Sports Fields, Inc.	359	40	0	11%	0%	39	0	0	0%	0%
Cache Valley Electric Co.	56	0	0	0%	0%	0	0	0	0%	0%
Total for Sports Fields, Inc.	415	40	0	10%	0%	39	0	0	0%	0%
Gephart/Morse - DAS	0	0	0	0%	0%	0	0	0	0%	0%
Morse - DAS	7,239	3,798	617	52%	9%	3,471	1,430	370	41%	29%
MD Electric	5,059	1,624	696	32%	14%	2,511	916	496	36%	66%
Total for Gephart/Morse DAS	12,297	5,422	1,313	44%	11%	5,982	2,345	866	39%	14%
Industrial Door	0	0	0	0%	0%	0	0	0	0%	0%
Danny's Construction - IDC	724	296	236	41%	33%	116	116	56	100%	48%
Total for Industrial Door	724	296	236	41%	33%	116	116	56	100%	48%
Sahara Concrete - Decorative Site	1,664	1,626	0	98%	0%	985	965	0	98%	0%
Total for Sahara Concrete - Decorative Site	1,664	1,626	0	98%	0%	985	965	0	98%	0%
Southwest Specialty Contractors	1,889	1,855	0	98%	0%	668	668	0	100%	0%
Total for Southwest Specialty Contractors	1,889	1,855	0	98%	0%	668	668	0	100%	0%
Architectural Southwest Stone	4,429	3,937	0	89%	0%	2,010	1,996	0	99%	0%
Total for Architectural Southwest Stone	4,429	3,937	0	89%	0%	2,010	1,996	0	99%	0%
Sunstone Building Specialties	192	6	0	3%	0%	154	6	0	4%	0%
Total for Sunstone Building Specialties	192	6	0	3%	0%	154	6	0	4%	0%
Southwest Specialty Coatings	10,335	7,437	0	72%	0%	5,495	3,741	0	68%	0%
Total for Southwest Specialty Coatings	10,335	7,437	0	72%	0%	5,495	3,741	0	68%	0%
Western Millwork	552	80	0	14%	0%	208	16	0	8%	0%
Total for Western Millwork	552	80	0	14%	0%	208	16	0	8%	0%
Raydeo Enterprise	113	41	0	36%	0%	0	0	0	0%	0%
Total for Raydeo Enterprise	113	41	0	36%	0%	0	0	0	0%	0%
Master Craft Floors	62	62	0	100%	0%	17	17	0	100%	0%
Total for Master Craft Floors	62	62	0	100%	0%	17	17	0	100%	0%
ISEC	828	237	0	29%	0%	724	209	0	29%	0%
Total for ISEC	828	237	0	29%	0%	724	209	0	29%	0%
Custom Hearth Distributors	622	300	0	48%	0%	622	300	0	48%	0%
Energy Mechanical Insulation	513	285	24	56%	5%	513	285	24	56%	8%
Total for Custom Hearth Distributors	1,135	585	24	52%	2%	1,135	585	24	52%	2%
Corona Stud & Deck	16	8	0	50%	0%	16	8	0	50%	0%
Total for Corona Stud & Deck	16	8	0	50%	0%	16	8	0	50%	0%



Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through September 2019.

Subcontractor
Aggregate Industries
<i>Total for Aggregate Industries - Pavement</i>
Golden Bay Fence Plus Iron Works, Inc.
<i>Total for Golden Bay Fence Plus Iron Works</i>
Stewart & Sundell
<i>Total for Stewart & Sundell - Decorative Concrete</i>
YESCO
<i>Total for YESCO</i>
TOTAL HOURS

Cumulative hours through September 2019				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
436	154	0	35%	0%
436	154	0	35%	0%
104	104	0	100%	0%
104	104	0	100%	0%
68	68	0	100%	0%
68	68	0	100%	0%
176	63	0	36%	0%
176	63	0	36%	0%
2,950,840	1,819,349	58,062	62%	2%
		Goal	38%	

September 2019 Hours				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
436	154	0	35%	0%
436	154	0	35%	0%
104	104	0	100%	0%
104	104	0	100%	0%
68	68	0	100%	0%
68	68	0	100%	0%
127	55	0	43%	0%
127	55	0	43%	0%
296,124	185,390	8,013	63%	3%
		Goal	38%	